Washington State Department of Transportation

SR 162/Puyallup River Bridge - Replace Bridge

Project Information	
PIN: 316219A	As of Date: October 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 162	
Current Status: Completed	Legislative Districts: 31

Project Description

The existing bridge is structurally deficient. This project constructs a new bridge replacing the existing structurally deficient bridge, preserving the structural and functional integrity of this section of highway.

Contractor: 008685 - Selby Bridge Company, Inc. - $5,482,395 - 12/9/14

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2009	Q2 2009	On Schedule
Preliminary Engineering Start	Q4 2005	Q4 2005	On Schedule
Environmental Complete	Q2 2012	Q4 2008	Early
Right of Way Complete	Q4 2012	Q4 2013	Late
Contract Advertisement	Q4 2012	Q4 2014	Late
Operationally Complete	Q2 2014	Q4 2015	Late

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$1,500	$2,777	$2,982
Right of Way	$1,200	$585	$713
Construction	$12,300	$11,642	$6,911
Total	$15,000	$15,004	$10,606

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$2,982	$0	$0		$2,982
Right of Way	$0	$713	$0	$0		$713
Construction	$0	$6,642	$269	$0		$6,911
Total	$0	$10,337	$269	$0		$10,606

Project Web Site: