Washington State Department of Transportation

SR 162/Ball Creek - Culvert Replacement

Project Information	
PIN: 316220A	As of Date: April 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 162	
Current Status: Completed	Legislative Districts: 25, 31

Project Description

The existing culvert in this location is experiencing structural failure. This project will replace the existing culvert providing improved drainage and preserve the structural integrity of the roadway.

Contractor: 008493 - WHH Nisqually Federal Services Llc - $571,143 - 06/17/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2012	
Preliminary Engineering Start		Q3 2012	
Environmental Complete		Q4 2012	
Right of Way Complete		Q2 2013	
Contract Advertisement		Q2 2013	
Operationally Complete		Q3 2013	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$361
Right of Way	$0	$0	$25
Construction	$0	$0	$795
Total	$0	$0	$1,181

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$361	$0		$361
Right of Way	$0	$0	$25	$0		$25
Construction	$0	$0	$795	$0		$795
Total	$0	$0	$1,181	$0		$1,181

Project Web Site: