Washington State Department of Transportation

SR 510/Yelm Loop - New Alignment

Project Information	
PIN: 351025A	As of Date: June 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 510	
Current Status: Completed	Legislative Districts: 02

Project Description

Traffic through the City of Yelm is extremely congested at the present time. This project will construct a new alignment for SR 510 to increase the level of service and improve mobility within the City of Yelm.

Contractor: 007879 - Scarsella Bros., Inc. - $4,146,936 - 3/4/10

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2004	
Preliminary Engineering Start		Q3 2004	
Environmental Complete		Q4 2009	
Right of Way Complete		Q4 2009	
Contract Advertisement		Q4 2009	
Operationally Complete		Q4 2010	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$4,300
Right of Way	$0	$0	$26,055
Construction	$0	$0	$5,472
Total	$0	$0	$35,827

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$2,680	$1,620	$0		$4,300
Right of Way	$0	$24,463	$1,592	$0		$26,055
Construction	$0	$5,472	$0	$0		$5,472
Total	$0	$32,615	$3,212	$0		$35,827

Project Web Site: http://www.wsdot.wa.gov/Projects/SR510/YelmLoop/