Washington State Department of Transportation

SR 510/Yelm Loop - New Alignment

Project Information	
PIN: 351025A	As of Date: November 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 510	
Current Status: Completed	Legislative Districts: 02

Project Description

Traffic through the City of Yelm is extremely congested at the present time. This project will construct a new alignment for SR 510 to increase the level of service and improve mobility within the City of Yelm.

Contractor: 007879 - Scarsella Bros., Inc. - $4,146,936 - 3/4/10

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2004	Q4 2004	On Schedule
Preliminary Engineering Start	Q3 2004	Q3 2004	On Schedule
Environmental Complete	Q4 2009	Q4 2009	On Schedule
Right of Way Complete	Q4 2009	Q4 2009	On Schedule
Contract Advertisement	Q4 2009	Q4 2009	On Schedule
Operationally Complete	Q4 2010	Q4 2010	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$4,200	$4,300	$4,175
Right of Way	$30,000	$26,161	$20,286
Construction	$0	$5,477	$4,885
Total	$34,200	$35,938	$29,346

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$2,555	$1,620	$0		$4,175
Right of Way	$0	$19,368	$917	$0		$20,286
Construction	$0	$4,885	$0	$0		$4,885
Total	$0	$26,809	$2,537	$0		$29,346

Project Web Site: http://www.wsdot.wa.gov/Projects/SR510/YelmLoop/