Washington State Department of Transportation

I-5/Chamber Way Bridge - Special Repair

Project Information

PIN: 400513B
As of Date: October 2017
Region: Southwest
Regional Admin: K. Strickler
State Route: I-5
Current Status: Completed
Legislative Districts: 20

Project Description

Replace damaged girder and associated deck, curb and rail.

Contractor: 008489 - Olivas Valdez Inc. - $408,303 - 06/11/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2013	
Preliminary Engineering Start		Q2 2013	
Environmental Complete		Q1 2013	
Right of Way Complete			
Contract Advertisement		Q2 2013	
Operationally Complete		Q4 2013	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$90
Right of Way	$0	$0	$0
Construction	$0	$0	$776
Total	$0	$0	$865

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$90	$0		$90
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$776	$0		$776
Total	$0	$0	$865	$0		$865

Project Web Site: http://www.wsdot.wa.gov/Projects/I5/ChamberWayGirder/