Washington State Department of Transportation

## I-5/SB Ridgefield to E Fork Lewis River Bridge - Paving

| Project Information | |
|---|---|
| PIN: 400514P | As of Date: May 2017 |
| Region: Southwest | Regional Admin: K. Strickler |
| State Route: I-5 | |
| Current Status: Completed | Legislative Districts: 18 |

Project Description

Resurfaces deteriorating pavement (due to normal wear) with an asphalt overlay to extend the life of the existing pavement. Repair several failing concrete panels.

Contractor: 008482 - Kerr Contractors Oregon Inc - $1,340,610 - 06/04/13 ~
008462 - Penhall Company - $204,337 - 4/24/13

Project Milestones

| Milestone | Original Date | Current Date | Status |
|---|---|---|---|
| Project Definition Complete | | Q2 2012 | |
| Preliminary Engineering Start | | Q2 2013 | |
| Environmental Complete | | Q2 2013 | |
| Right of Way Complete | | | |
| Contract Advertisement | | Q2 2013 | |
| Operationally Complete | | Q3 2013 | |

Project Cost Summary ($ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|---|---|---|---|
| Preliminary Engineering | $0 | $0 | $6 |
| Right of Way | $0 | $0 | $0 |
| Construction | $0 | $0 | $1,961 |
| Total | $0 | $0 | $1,967 |

Project Funding Summary - Current Approved Cost ($ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|---|---|---|---|---|---|---|
| Prelim Engineering | $0 | $0 | $6 | $0 | | $6 |
| Right of Way | $0 | $0 | $0 | $0 | | $0 |
| Construction | $0 | $0 | $1,961 | $0 | | $1,961 |
| Total | $0 | $0 | $1,967 | $0 | | $1,967 |

Project Web Site: http://www.wsdot.wa.gov/Projects/I5/NE179StToNForkLewisRivBrPaving/

Washington State Department of Transportation

## I-5/NB NE 179th St to North Fork Lewis River Br Vic - Paving

| Project Information | |
|---|---|
| PIN: 400515P | As of Date: May 2017 |
| Region: Southwest | Regional Admin: K. Strickler |
| State Route: I-5 | |
| Current Status: Completed | Legislative Districts: 18, 20 |

Project Description

Resurfaces deteriorating pavement (due to normal wear) with a hot mix asphalt overlay to extend the life of the existing pavement.

Contractor: 008482 - Kerr Contractors Oregon, Inc. - $3,128,090 - 6/4/13

| Project Milestones | | | |
|---|---|---|---|
| Milestone | Original Date | Current Date | Status |
| Project Definition Complete | | Q2 2012 | |
| Preliminary Engineering Start | | Q4 2012 | |
| Environmental Complete | | Q2 2013 | |
| Right of Way Complete | | | |
| Contract Advertisement | | Q2 2013 | |
| Operationally Complete | | Q3 2013 | |

| Project Cost Summary ($ in Thousands) | | | |
|---|---|---|---|
| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
| Preliminary Engineering | $0 | $0 | $143 |
| Right of Way | $0 | $0 | $0 |
| Construction | $0 | $0 | $3,595 |
| Total | $0 | $0 | $3,739 |

| Project Funding Summary - Current Approved Cost ($ in Thousands) | | | | | | |
|---|---|---|---|---|---|---|
| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
| Prelim Engineering | $0 | $0 | $143 | $0 | | $143 |
| Right of Way | $0 | $0 | $0 | $0 | | $0 |
| Construction | $0 | $0 | $3,595 | $0 | | $3,595 |
| Total | $0 | $0 | $3,739 | $0 | | $3,739 |

Project Web Site: http://www.wsdot.wa.gov/Projects/I5/NE179StToNForkLewisRivBrPaving/