Washington State Department of Transportation

I-5/SB Ridgefield to E Fork Lewis River Bridge - Paving

Project Information	
PIN: 400514P	As of Date: March 2017
Region: Southwest	Regional Admin: K. Strickler
State Route: I-5	
Current Status: Completed	Legislative Districts: 18

Project Description

Resurfaces deteriorating pavement (due to normal wear) with an asphalt overlay to extend the life of the existing pavement. Repair several failing concrete panels.

Contractor: 008482 - Kerr Contractors Oregon Inc - $1,340,610 - 06/04/13 ~
008462 - Penhall Company - $204,337 - 4/24/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2012	
Preliminary Engineering Start		Q2 2013	
Environmental Complete		Q2 2013	
Right of Way Complete			
Contract Advertisement		Q2 2013	
Operationally Complete		Q3 2013	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$6
Right of Way	$0	$0	$0
Construction	$0	$0	$1,961
Total	$0	$0	$1,967

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$6	$0		$6
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$1,961	$0		$1,961
Total	$0	$0	$1,967	$0		$1,967

Project Web Site: http://www.wsdot.wa.gov/Projects/I5/NE179StToNForkLewisRivBrPaving/

Washington State Department of Transportation

I-5/NB NE 179th St to North Fork Lewis River Br Vic - Paving

Project Information	
PIN: 400515P	As of Date: March 2017
Region: Southwest	Regional Admin: K. Strickler
State Route: I-5	
Current Status: Completed	Legislative Districts: 18, 20

Project Description

Resurfaces deteriorating pavement (due to normal wear) with a hot mix asphalt overlay to extend the life of the existing pavement.

Contractor: 008482 - Kerr Contractors Oregon, Inc. - $3,128,090 - 6/4/13

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2012	
Preliminary Engineering Start		Q4 2012	
Environmental Complete		Q2 2013	
Right of Way Complete			
Contract Advertisement		Q2 2013	
Operationally Complete		Q3 2013	

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$143
Right of Way	$0	$0	$0
Construction	$0	$0	$3,595
Total	$0	$0	$3,739

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$143	$0		$143
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$3,595	$0		$3,595
Total	$0	$0	$3,739	$0		$3,739

Project Web Site: http://www.wsdot.wa.gov/Projects/I5/NE179StToNForkLewisRivBrPaving/