Washington State Department of Transportation

I-5/NB Interstate Bridge - South Tower Trunnion Replacement

Project Information	
PIN: 400518T	As of Date: January 2018
Region: Southwest	Regional Admin: K. Strickler
State Route: I-5	
Current Status: Pre-Construction	Legislative Districts: 49

Project Description

Repair existing bridge by replacing lift span trunnion shaft on the south tower.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q4 2015	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q3 2018	
Operationally Complete		Q3 2020	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$1,485
Right of Way	$0	$0	$0
Construction	$0	$0	$6,738
Total	$0	$0	$8,223

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$1,485	$0		$1,485
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$6,738	$0		$6,738
Total	$0	$0	$8,223	$0		$8,223

Project Web Site: https://www.wsdot.wa.gov/projects/i5/nbinterstatebrgstowertrunnion/default.htm