Washington State Department of Transportation

SR 14/Cape Horn Bridge Vicinity to Cape Horn Rd - Safety Improvements

Project Information	
PIN: 401404E	As of Date: June 2017
Region: Southwest	Regional Admin: K. Strickler
State Route: SR 14	
Current Status: Completed	Legislative Districts: 14

Project Description

Realign a portion of the roadway and add turning lanes at Salmon Falls Road in order to reduce the number of collisions on this section of SR 14.

Contractor: 007977 - Rotschy, Inc. - $2,712,629 - 9/21/10

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2006	
Preliminary Engineering Start		Q3 2007	
Environmental Complete		Q1 2009	
Right of Way Complete		Q2 2010	
Contract Advertisement		Q2 2010	
Operationally Complete		Q4 2011	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$891
Right of Way	$0	$0	$108
Construction	$0	$0	$3,568
Total	$0	$0	$4,568

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$891	$0		$891
Right of Way	$0	$0	$108	$0		$108
Construction	$0	$0	$3,568	$0		$3,568
Total	$0	$0	$4,568	$0		$4,568

Project Web Site: