Washington State Department of Transportation

US 97/Biggs Rapids Bridge - Painting

Project Information	
PIN: 409712P	As of Date: October 2017
Region: Southwest	Regional Admin: K. Strickler
State Route: US 97	
Current Status: Completed	Legislative Districts: 14

Project Description

Clean and paint the exposed steel surfaces of Bridge 97/1 to preserve the structural integrity.

Contractor: 008636 - Intech Contracting LLC - $8,791,665 - 6/27/14

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2009	Q1 2009	On Schedule
Preliminary Engineering Start	Q4 2011	Q4 2011	On Schedule
Environmental Complete	Q1 2014	Q1 2014	On Schedule
Right of Way Complete			
Contract Advertisement	Q2 2014	Q2 2014	On Schedule
Operationally Complete	Q4 2016	Q3 2015	Early

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$935	$188
Right of Way	$0	$0	$0
Construction	$0	$11,670	$9,097
Total	$0	$12,605	$9,285

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$188	$0		$188
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$9,097	$0		$9,097
Total	$0	$0	$9,285	$0		$9,285

Project Web Site: http://www.wsdot.wa.gov/Projects/US97/BiggsBridgePainting/