Washington State Department of Transportation

US 101/Middle Nemah River Br - Replace Bridge

Project Information	
PIN: 410104A	As of Date: March 2017
Region: Southwest	Regional Admin: K. Strickler
State Route: US 101	
Current Status: Completed	Legislative Districts: 19

Project Description

Current bridge is a timber bridge supported by deteriorating timber piling. Replacing existing bridge with a new bridge designed to current standards.

Contractor: 008344 - SB Structure, LLC - $3,253,051.05 - 7/31/12

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2009	
Preliminary Engineering Start		Q4 2009	
Environmental Complete		Q1 2011	
Right of Way Complete		Q2 2012	
Contract Advertisement		Q2 2012	
Operationally Complete		Q2 2014	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$763
Right of Way	$0	$0	$13
Construction	$0	$0	$4,286
Total	$0	$0	$5,061

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$763	$0	$0		$763
Right of Way	$0	$13	$0	$0		$13
Construction	$0	$0	$4,286	$0		$4,286
Total	$0	$776	$4,286	$0		$5,061

Project Web Site: http://www.wsdot.wa.gov/Projects/US101/MiddleNemahBridge/