Washington State Department of Transportation

SR 500/St Johns Blvd - Build Interchange

Project Information	
PIN: 450000A	As of Date: May 2017
Region: Southwest	Regional Admin: K. Strickler
State Route: SR 500	
Current Status: Completed	Legislative Districts: 49

Project Description

The intersection at SR 500 and St. Johns Boulevard has been identified as a high collision location. Removing the intersection at SR 500 and St. Johns Boulevard and constructing a new bridge over SR 500 will reduce the frequency of collisions.

Contractor: 008079 - Tapani Underground, Inc. - $27,237,397 - 4/29/11

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2005	
Preliminary Engineering Start		Q4 2005	
Environmental Complete		Q1 2010	
Right of Way Complete		Q4 2010	
Contract Advertisement		Q1 2011	
Operationally Complete		Q3 2012	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$7,410
Right of Way	$0	$0	$4,833
Construction	$0	$0	$32,871
Total	$0	$0	$45,114

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$2,737	$4,673	$0		$7,410
Right of Way	$0	$1,794	$3,039	$0		$4,833
Construction	$0	$10,148	$22,724	$0		$32,871
Total	$0	$14,679	$30,435	$0		$45,114

Project Web Site: http://www.wsdot.wa.gov/Projects/SR500/StJohnsInterchange/