Washington State Department of Transportation

US 12/Old Naches Highway - Build Interchange

Project Information	
PIN: 501208J	As of Date: October 2017
Region: South Central	Regional Admin: T. Trepanier
State Route: US 12	
Current Status: Pre-Construction	Legislative Districts: 15

Project Description

This intersection has experienced a high number of collisions. By constructing a new interchange, we will separate cross-traffic and improve the overall safety and operation of the highway.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2024	Q2 2024	On Schedule
Preliminary Engineering Start	Q1 2000	Q1 2000	On Schedule
Environmental Complete	Q4 2025	Q4 2025	On Schedule
Right of Way Complete	Q1 2026	Q2 2042	Late
Contract Advertisement	Q2 2026	Q3 2042	Late
Operationally Complete	Q4 2027	Q4 2043	Late

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$1,597	$2,046	$2,047
Right of Way	$2,528	$2,830	$2,830
Construction	$34,170	$33,563	$33,563
Total	$38,295	$38,439	$38,440

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$940	$0	$1,106	$0		$2,047
Right of Way	$2,611	$0	$219	$0		$2,830
Construction	$33,563	$0	$0	$0		$33,563
Total	$37,115	$0	$1,325	$0		$38,440

Project Web Site: http://www.wsdot.wa.gov/Projects/US12/OldNachesHwyInterchange/