Washington State Department of Transportation

US 12/Old Naches Highway - Build Interchange

Project Information	
PIN: 501208J	As of Date: April 2017
Region: South Central	Regional Admin: T. Trepanier
State Route: US 12	
Current Status: Pre-Construction	Legislative Districts: 15

Project Description

This intersection has experienced a high number of collisions. By constructing a new interchange, we will separate cross-traffic and improve the overall safety and operation of the highway.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2024	
Preliminary Engineering Start		Q1 2000	
Environmental Complete		Q4 2025	
Right of Way Complete		Q2 2042	
Contract Advertisement		Q3 2042	
Operationally Complete		Q4 2043	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$2,047
Right of Way	$0	$0	$2,830
Construction	$0	$0	$33,563
Total	$0	$0	$38,440

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$940	$0	$1,106	$0		$2,047
Right of Way	$2,611	$0	$219	$0		$2,830
Construction	$33,563	$0	$0	$0		$33,563
Total	$37,115	$0	$1,325	$0		$38,440

Project Web Site: http://www.wsdot.wa.gov/Projects/US12/OldNachesHwyInterchange/