Washington State Department of Transportation

US 12/SR 124 Intersection - Build Interchange

Project Information	
PIN: 501212I	As of Date: October 2017
Region: South Central	Regional Admin: T. Trepanier
State Route: US 12	
Current Status: Completed	Legislative Districts: 16

Project Description

The intersection of US 12 and SR 124 at Burbank has experienced a number of collisions. This project will improve safety by eliminating traffic signals at the SR 124 and Humorist Road intersections, and constructing a new bridge and ramps at the SR 124 intersection and a new bridge over US 12 for Humorist Road. Collisions will be reduced by minimizing conflicts between high-speed main-line traffic and the crossroads.

Contractor: 008033 - Selland Construction, Inc. - $11,478,643 - 2/7/11

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2007	Q3 2007	On Schedule
Preliminary Engineering Start	Q4 2005	Q4 2005	On Schedule
Environmental Complete	Q4 2008	Q4 2008	On Schedule
Right of Way Complete	Q4 2010	Q4 2010	On Schedule
Contract Advertisement	Q4 2010	Q4 2010	On Schedule
Operationally Complete	Q3 2012	Q2 2012	Early

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$2,000	$2,544	$2,544
Right of Way	$2,000	$3,650	$3,650
Construction	$16,000	$15,755	$15,164
Total	$20,000	$21,949	$21,358

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$2,469	$75	$0		$2,544
Right of Way	$0	$3,650	$0	$0		$3,650
Construction	$0	$14,920	$245	$0		$15,164
Total	$0	$21,039	$320	$0		$21,358

Project Web Site: