Washington State Department of Transportation

I-82/Valley Mall Blvd - Rebuild Interchange

Project Information	
PIN: 508201O	As of Date: December 2017
Region: South Central	Regional Admin: T. Trepanier
State Route: I-82	
Current Status: Completed	Legislative Districts: 15

Project Description

The Valley Mall Boulevard Interchange suffers congestion and has experienced a number of collisions. This project will rearrange the interchange to increase safety, relieve congestion and improve traffic flow movements.

Contractor: 007858 - Apollo, Inc. - $19,079,870 - 2/17/10

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2006	Q2 2006	On Schedule
Preliminary Engineering Start	Q2 2004	Q2 2004	On Schedule
Environmental Complete	Q2 2009	Q2 2009	On Schedule
Right of Way Complete	Q4 2009	Q4 2009	On Schedule
Contract Advertisement	Q4 2009	Q4 2009	On Schedule
Operationally Complete	Q4 2011	Q4 2011	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$3,518	$3,518
Right of Way	$0	$5,732	$5,732
Construction	$0	$25,318	$25,534
Total	$0	$34,569	$34,785

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$317	$3,201	$0		$3,518
Right of Way	$0	$4,480	$1,252	$0		$5,732
Construction	$0	$3,691	$21,843	$0		$25,534
Total	$0	$8,488	$26,297	$0		$34,785

Project Web Site: