Washington State Department of Transportation

## I-90/Columbia River Vantage Bridge - Painting

| Project Information | |
|---|---|
| PIN: 509012U | As of Date: October 2017 |
| Region: North Central | Regional Admin: D. Sarles |
| State Route: I-90 | |
| Current Status: Completed | Legislative Districts: 13 |

Project Description

Clean and paint the exposed steel surfaces of bridge 90/180 (Columbia River Vantage bridge) to preserve the structural integrity.

Contractor: 008703 - Abhe & Svodboda, Inc. - $6,711,770 - 3/03/15

**Project Milestones**

| Milestone | Original Date | Current Date | Status |
|---|---|---|---|
| Project Definition Complete | Q1 2012 | Q2 2012 | Late |
| Preliminary Engineering Start | Q3 2012 | Q3 2012 | On Schedule |
| Environmental Complete | Q3 2013 | Q3 2013 | On Schedule |
| Right of Way Complete | | | |
| Contract Advertisement | Q1 2014 | Q4 2014 | Late |
| Operationally Complete | Q2 2015 | Q4 2016 | Late |

**Project Cost Summary ($ in Thousands)**

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|---|---|---|---|
| Preliminary Engineering | $0 | $470 | $473 |
| Right of Way | $0 | $0 | $0 |
| Construction | $0 | $9,068 | $8,129 |
| Total | $0 | $9,538 | $8,603 |

**Project Funding Summary - Current Approved Cost ($ in Thousands)**

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|---|---|---|---|---|---|---|
| Prelim Engineering | $0 | $0 | $473 | $0 | | $473 |
| Right of Way | $0 | $0 | $0 | $0 | | $0 |
| Construction | $0 | $0 | $8,129 | $0 | | $8,129 |
| Total | $0 | $0 | $8,603 | $0 | | $8,603 |

Project Web Site: http://www.wsdot.wa.gov/Projects/I90/ColumbiaRiverVantageBridgePainting/