Washington State Department of Transportation

I-90/Columbia River Vantage Bridge - Painting

Project Information	
PIN: 509012U	As of Date: April 2017
Region: North Central	Regional Admin: D. Sarles
State Route: I-90	
Current Status: Completed	Legislative Districts: 13

Project Description

Clean and paint the exposed steel surfaces of bridge 90/180 (Columbia River Vantage bridge) to preserve the structural integrity.

Contractor: 008703 - Abhe & Svodboda, Inc. - $6,711,770 - 3/03/15

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2012	
Preliminary Engineering Start		Q3 2012	
Environmental Complete		Q3 2013	
Right of Way Complete			
Contract Advertisement		Q4 2014	
Operationally Complete		Q4 2016	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$473
Right of Way	$0	$0	$0
Construction	$0	$0	$8,129
Total	$0	$0	$8,603

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$473	$0		$473
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$8,129	$0		$8,129
Total	$0	$0	$8,603	$0		$8,603

Project Web Site: http://www.wsdot.wa.gov/Projects/I90/ColumbiaRiverVantageBridgePainting/