Washington State Department of Transportation

## SR 823/Selah Vicinity - Re-route Highway

| Project Information | |
|---|---|
| PIN: 582301S | As of Date: January 2018 |
| Region: South Central | Regional Admin: T. Trepanier |
| State Route: SR 823 | |
| Current Status: Completed | Legislative Districts: 15 |

Project Description

SR 823 (First Street/N Wenas Rd) experiences congestion and traffic back ups through downtown Selah during peak commuting times. This project will decrease congestion on SR 823 by providing an alternate route for through traffic and commercial trucks. WSDOT will improve and extend South Wenas Ave from the junction of SR 823 at Naches Ave to connect to SR 823 at Fifth Ave. The new facility will include a two-way left turn lane, curb, gutters and sidewalk. WSDOT will propose to use the route jurisdictional transfer process to add the new roadway to the State highway system. The project will also improve the freight infrastructure for Selah`s major food processing industries by reconstructing portions of Railroad Ave. The project will improve intersections on SR 823 and South Wenas Rd within the project limits.

Contractor: 008029 - Hurst Construction LLC - $3,573,162 - 11/18/10 ~
007877 - Advertisement pulled - Re-Advertised

| Project Milestones | | | |
|---|---|---|---|
| Milestone | Original Date | Current Date | Status |
| Project Definition Complete | Q4 2008 | Q4 2008 | On Schedule |
| Preliminary Engineering Start | Q3 2007 | Q3 2007 | On Schedule |
| Environmental Complete | Q4 2009 | Q4 2009 | On Schedule |
| Right of Way Complete | Q4 2009 | Q4 2009 | On Schedule |
| Contract Advertisement | Q4 2009 | Q4 2009 | On Schedule |
| Operationally Complete | Q3 2012 | Q2 2012 | Early |

| Project Cost Summary ($ in Thousands) | | | |
|---|---|---|---|
| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
| Preliminary Engineering | $7,300 | $1,495 | $1,492 |
| Right of Way | $0 | $2,500 | $2,100 |
| Construction | $0 | $5,312 | $5,507 |
| Total | $7,300 | $9,307 | $9,099 |

| Project Funding Summary - Current Approved Cost ($ in Thousands) | | | | | | |
|---|---|---|---|---|---|---|
| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
| Prelim Engineering | $0 | $1,492 | $0 | $0 | | $1,492 |
| Right of Way | $0 | $2,100 | $0 | $0 | | $2,100 |
| Construction | $0 | $5,507 | $0 | $0 | | $5,507 |
| Total | $0 | $9,099 | $0 | $0 | | $9,099 |

Project Web Site: