Washington State Department of Transportation

US 395/NSC - Francis Ave Improvements

Project Information

PIN: 600012A
As of Date: June 2017
Region: Eastern
Regional Admin: M. Gribner
State Route: US 395
Current Status: Completed
Legislative Districts: 03, 04, 06, 07

Project Description

This project replaces the existing Francis Avenue bridge over the BNSF Railway, improves the Market/Francis Avenue intersection, constructs retaining walls and other improvements in preparation for construction of the future US 395 NSC and realigned BNSF Railway.

Gray Notebook Text

1113Q6 GNB 48 (December 2012) North Spokane Corridor to roll forward in 2013, but still has $1.32 billion in unfunded projects. WSDOT is constructing a $15 million replacement bridge along Francis Avenue. The new overpass accommodates the future realignment of the rail tracks; it also creates space to accommodate the new U.S. 395 highway and minimizes impacts on surrounding development. WSDOT expects the project to be open to traffic in late 2013. A total of $1.32 billion in estimated project costs are currently unfunded for the NSC. Of this, $750 million is needed to provide a minimal two-lane connection with I-90. The remaining unfunded $570 million would finish the complete build-out of the NSC.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2009	
Preliminary Engineering Start		Q3 2010	
Environmental Complete		Q1 2011	
Right of Way Complete		Q1 2012	
Contract Advertisement		Q2 2012	
Operationally Complete		Q4 2013	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$1,142
Right of Way	$0	$0	$10,800
Construction	$0	$0	$18,095
Total	$0	$0	$30,038

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$1,142	$0	$0	$0		$1,142
Right of Way	$7,500	$0	$3,300	$0		$10,800
Construction	$2,425	$0	$15,670	$0		$18,095
Total	$11,068	$0	$18,970	$0		$30,038

Project Web Site: http://www.wsdot.wa.gov/Projects/US395/NorthSpokaneCorridor/