Washington State Department of Transportation

## Eastern Region - Safety Restoration

| Project Information | |
|---|---|
| PIN: 602105P | As of Date: June 2017 |
| Region: Eastern | Regional Admin: M. Gribner |
| State Route: | |
| Current Status: Completed | Legislative Districts: 07, 09 |

Project Description

On sections of highway that receive hot mix asphalt or chip seal overlays, roadside safety features need to be brought up to current safety standards. Potential improvements may include replacing or adjusting guardrail, replacing deficient signing or restoring sight distance at intersections to reduce the frequency and severity of collisions and improve motorist safety.

**Project Milestones**

| Milestone | Original Date | Current Date | Status |
|---|---|---|---|
| Project Definition Complete | | Q2 2011 | |
| Preliminary Engineering Start | | Q3 2011 | |
| Environmental Complete | | Q1 2012 | |
| Right of Way Complete | | | |
| Contract Advertisement | | Q3 2012 | |
| Operationally Complete | | Q3 2013 | |

**Project Cost Summary ($ in Thousands)**

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|---|---|---|---|
| Preliminary Engineering | $0 | $0 | $352 |
| Right of Way | $0 | $0 | $0 |
| Construction | $0 | $0 | $1,717 |
| Total | $0 | $0 | $2,069 |

**Project Funding Summary - Current Approved Cost ($ in Thousands)**

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|---|---|---|---|---|---|---|
| Prelim Engineering | $0 | $0 | $352 | $0 | | $352 |
| Right of Way | $0 | $0 | $0 | $0 | | $0 |
| Construction | $0 | $0 | $1,717 | $0 | | $1,717 |
| Total | $0 | $0 | $2,069 | $0 | | $2,069 |

Project Web Site: http://www.wsdot.wa.gov/Projects/EasternRegion/2012Safety/