Washington State Department of Transportation

SR 21/S Nanamkin Creek - Culvert Replacement

Project Information	
PIN: 602113G	As of Date: August 2017
Region: Eastern	Regional Admin: M. Gribner
State Route: SR 21	
Current Status: Completed	Legislative Districts: 07

Project Description

The existing culverts are hydraulically inadequate threatening the stability of the roadway. The culverts will be replaced with a new culvert. Reach work will be accomplished to maintain hydraulic efficiency upstream & downstream from the new culvert.

Contractor: 008342 - West Company, Inc. - $597,958 - 7/31/12

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2011	
Preliminary Engineering Start		Q3 2011	
Environmental Complete		Q2 2012	
Right of Way Complete			
Contract Advertisement		Q2 2012	
Operationally Complete		Q4 2013	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$88
Right of Way	$0	$0	$0
Construction	$0	$0	$755
Total	$0	$0	$843

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$88	$0		$88
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$755	$0		$755
Total	$0	$0	$843	$0		$843

Project Web Site: http://www.wsdot.wa.gov/Projects/SR21/SouthNanamkinCulvert/