Washington State Department of Transportation

SR 21/Curlew State Park to N of Rin Con Creek Rd - Paving

Project Information	
PIN: 602116I	As of Date: August 2017
Region: Eastern	Regional Admin: M. Gribner
State Route: SR 21	
Current Status: Completed	Legislative Districts: 07

Project Description

Hot Mix Asphalt shall be applied to increase the structural integrity of BST roadway. The basic safety features within the project limits shall be upgraded to restore safe highway operations.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2010	
Preliminary Engineering Start		Q3 2010	
Environmental Complete		Q4 2011	
Right of Way Complete			
Contract Advertisement		Q4 2011	
Operationally Complete		Q3 2012	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$132
Right of Way	$0	$0	$0
Construction	$0	$0	$2,970
Total	$0	$0	$3,102

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$132	$0		$132
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$2,970	$0		$2,970
Total	$0	$0	$3,102	$0		$3,102

Project Web Site: http://www.wsdot.wa.gov/Projects/SR21/CurlewRinCon/