Washington State Department of Transportation

SR 21/1.1 Miles N of Rin Con Creek Rd to Canada - Paving

Project Information	
PIN: 602118D	As of Date: June 2017
Region: Eastern	Regional Admin: M. Gribner
State Route: SR 21	
Current Status: Completed	Legislative Districts: 07

Project Description

Hot Mix Asphalt shall be applied to increase the structural integrity of BST roadway. The basic safety features within the project limits shall be upgraded to restore safe highway operations.

Contractor: 008447 - Central Washington Asphalt, Inc. - $2,087,572 - 5/6/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2011	
Preliminary Engineering Start		Q4 2011	
Environmental Complete		Q4 2012	
Right of Way Complete			
Contract Advertisement		Q1 2013	
Operationally Complete		Q3 2013	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$149
Right of Way	$0	$0	$0
Construction	$0	$0	$2,310
Total	$0	$0	$2,458

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$149	$0		$149
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$2,310	$0		$2,310
Total	$0	$0	$2,458	$0		$2,458

Project Web Site: http://www.wsdot.wa.gov/Projects/SR21/RinConCreekRdToCanada/