Washington State Department of Transportation

SR 21/1.1 Miles N of Rin Con Creek Rd to Canada - Paving

Project Information	
PIN: 602118D	As of Date: October 2017
Region: Eastern	Regional Admin: M. Gribner
State Route: SR 21	
Current Status: Completed	Legislative Districts: 07

Project Description

Hot Mix Asphalt shall be applied to increase the structural integrity of BST roadway. The basic safety features within the project limits shall be upgraded to restore safe highway operations.

Contractor: 008447 - Central Washington Asphalt, Inc. - $2,087,572 - 5/6/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2011	Q3 2011	On Schedule
Preliminary Engineering Start	Q4 2011	Q4 2011	On Schedule
Environmental Complete	Q4 2012	Q4 2012	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2013	Q1 2013	On Schedule
Operationally Complete	Q4 2013	Q3 2013	Early

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$221	$149
Right of Way	$0	$0	$0
Construction	$0	$2,911	$2,310
Total	$0	$3,132	$2,458

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$149	$0		$149
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$2,310	$0		$2,310
Total	$0	$0	$2,458	$0		$2,458

Project Web Site: http://www.wsdot.wa.gov/Projects/SR21/RinConCreekRdToCanada/