Washington State Department of Transportation

I-90/Spokane Port of Entry - Weigh Station Relocation

Project Information	
PIN: 609030B	As of Date: June 2017
Region: Eastern	Regional Admin: M. Gribner
State Route: I-90	
Current Status: Completed	Legislative Districts: 04

Project Description

The existing Port of Entry does not meet design standards and needed upgrades are constrained by the current location. The existing facility will be demolished and a new Port of Entry will be constructe d approximately one mile west of the present location. The number and severity of collisions will be reduced by eliminating the need for weigh station traffic to cross a county road.

Contractor: 007862 - Selland Construction - $6,704,333 - 2/17/10

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2007	
Preliminary Engineering Start		Q3 2005	
Environmental Complete		Q3 2008	
Right of Way Complete			
Contract Advertisement		Q4 2009	
Operationally Complete		Q4 2011	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$1,235
Right of Way	$0	$0	$0
Construction	$0	$0	$10,241
Total	$0	$0	$11,476

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$1,235	$0		$1,235
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$10,241	$0		$10,241
Total	$0	$0	$11,476	$0		$11,476

Project Web Site: