Washington State Department of Transportation

US 195/Cheney-Spokane Rd - New Interchange

Project Information	
PIN: 619509K	As of Date: August 2017
Region: Eastern	Regional Admin: M. Gribner
State Route: US 195	
Current Status: Completed	Legislative Districts: 06

Project Description

A number of severe collisions have occurred at the intersection of US 195 and Cheney-Spokane Road. Constructing a new interchange will enhance safety by reducing the number of severe collisions at this intersection.

Contractor: 008378 - Selland Construction, Inc. - $6,408,375 - 11/9/12

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2010	
Preliminary Engineering Start		Q4 2010	
Environmental Complete		Q3 2011	
Right of Way Complete		Q3 2012	
Contract Advertisement		Q3 2012	
Operationally Complete		Q2 2014	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$0
Right of Way	$0	$0	$626
Construction	$0	$0	$6,679
Total	$0	$0	$7,305

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$0		$0
Right of Way	$0	$0	$626	$0		$626
Construction	$0	$0	$6,679	$0		$6,679
Total	$0	$0	$7,305	$0		$7,305

Project Web Site: http://www.wsdot.wa.gov/Projects/US195/CheneySpokaneIC/