Washington State Department of Transportation

## SR 291/Lowell Rd to Stevens Co Line - Paving

| Project Information | |
|---|---|
| PIN: 629100G | As of Date: May 2017 |
| Region: Eastern | Regional Admin: M. Gribner |
| State Route: SR 291 | |
| Current Status: Completed | Legislative Districts: 06, 07 |

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15 year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement application shall be accomplished over 5.2 miles of roadway. The basic safety features within the project limits shall be upgraded to maintain safe highway operations.

Contractor: 008421 - Shamrock Paving, Inc. - $682,509 - 4/17/13

Project Milestones

| Milestone | Original Date | Current Date | Status |
|---|---|---|---|
| Project Definition Complete | | Q2 2011 | |
| Preliminary Engineering Start | | Q4 2011 | |
| Environmental Complete | | Q4 2012 | |
| Right of Way Complete | | | |
| Contract Advertisement | | Q1 2013 | |
| Operationally Complete | | Q4 2013 | |

Project Cost Summary ($ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|---|---|---|---|
| Preliminary Engineering | $0 | $0 | $126 |
| Right of Way | $0 | $0 | $0 |
| Construction | $0 | $0 | $804 |
| Total | $0 | $0 | $930 |

Project Funding Summary - Current Approved Cost ($ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|---|---|---|---|---|---|---|
| Prelim Engineering | $0 | $0 | $126 | $0 | | $126 |
| Right of Way | $0 | $0 | $0 | $0 | | $0 |
| Construction | $0 | $0 | $804 | $0 | | $804 |
| Total | $0 | $0 | $930 | $0 | | $930 |

Project Web Site: http://www.wsdot.wa.gov/Projects/SR291/DivStStevensCoLine/

Washington State Department of Transportation

## SR 291/Division St to Lowell Rd - Paving

| Project Information | |
|---|---|
| PIN: 629100P | As of Date: May 2017 |
| Region: Eastern | Regional Admin: M. Gribner |
| State Route: SR 291 | |
| Current Status: Completed | Legislative Districts: 03, 06 |

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15-year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement application shall be accomplished over 5.2 miles of roadway. The basic safety features within the project limits shall be upgraded to maintain safe highway operations.

Contractor: 008421 - Shamrock Paving, Inc. - $3,109,206 - 4/17/13

Project Milestones

| Milestone | Original Date | Current Date | Status |
|---|---|---|---|
| Project Definition Complete | | Q2 2011 | |
| Preliminary Engineering Start | | Q4 2011 | |
| Environmental Complete | | Q4 2012 | |
| Right of Way Complete | | | |
| Contract Advertisement | | Q1 2013 | |
| Operationally Complete | | Q4 2013 | |

Project Cost Summary ($ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|---|---|---|---|
| Preliminary Engineering | $0 | $0 | $262 |
| Right of Way | $0 | $0 | $0 |
| Construction | $0 | $0 | $3,451 |
| Total | $0 | $0 | $3,713 |

Project Funding Summary - Current Approved Cost ($ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|---|---|---|---|---|---|---|
| Prelim Engineering | $0 | $0 | $262 | $0 | | $262 |
| Right of Way | $0 | $0 | $0 | $0 | | $0 |
| Construction | $0 | $0 | $3,451 | $0 | | $3,451 |
| Total | $0 | $0 | $3,713 | $0 | | $3,713 |

Project Web Site: http://www.wsdot.wa.gov/Projects/SR291/DivStStevensCoLine/