Washington State Department of Transportation

## US 395/Lee Rd to Jct I-90 - Paving

| Project Information | |
|---|---|
| PIN: 639507A | As of Date: June 2017 |
| Region: Eastern | Regional Admin: M. Gribner |
| State Route: US 395 | |
| Current Status: Completed | Legislative Districts: 09 |

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15 year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement shall be accomplished over 22.5 miles of roadway. The basic safety features within the project limits shall beupgraded to maintain safe highway operations.

Project Milestones

| Milestone | Original Date | Current Date | Status |
|---|---|---|---|
| Project Definition Complete | | Q2 2010 | |
| Preliminary Engineering Start | | | |
| Environmental Complete | | Q1 2010 | |
| Right of Way Complete | | | |
| Contract Advertisement | | Q3 2010 | |
| Operationally Complete | | Q2 2011 | |

Project Cost Summary ($ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|---|---|---|---|
| Preliminary Engineering | $0 | $0 | $0 |
| Right of Way | $0 | $0 | $0 |
| Construction | $0 | $0 | $5,950 |
| Total | $0 | $0 | $5,950 |

Project Funding Summary - Current Approved Cost ($ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|---|---|---|---|---|---|---|
| Prelim Engineering | $0 | $0 | $0 | $0 | | $0 |
| Right of Way | $0 | $0 | $0 | $0 | | $0 |
| Construction | $0 | $0 | $5,950 | $0 | | $5,950 |
| Total | $0 | $0 | $5,950 | $0 | | $5,950 |

Project Web Site: