Washington State Department of Transportation

SR 99/S Holgate St to S King St - Viaduct Replacement

Project Information	
PIN: 809936D	As of Date: August 2017
Region: Alaskan Way Viaduct	Regional Admin: J. Hedges
State Route: SR 99	
Current Status: Completed	Legislative Districts: 11, 32, 36, 37, 43, 46

Project Description

A portion of the existing Alaskan Way Viaduct will be removed and replaced with a transportation facility that has improved earthquake resistance and retains or improves mobility for people and goods. Work includes a new interchange in the vicinity of Royal Brougham Way and a railway grade separation structure at South Atlantic Street. Also included are improvements to local bike/pedestrian facilities, signing, illumination, ITS, drainage, and utilities. BNSF track west of Alaskan Way will be modified and/or relocated.

Contractor: 008290 - Guy F. Atkinson Construction, LLC. - $29,371,123 - 5/30/12 ~
007847 - Skanska USA Civil West California - $114,569,195 - 5/2/10 ~
007844 - Signal Electric, Inc. - $301,634 - 11/23/09 ~
007837 - Signal Electric, Inc. - $414,064 - 11/9/09 ~
007715 - Gary Merlino Construction Co., Inc. - $8,569,569 -5/4/09 ~
007597 – Kiewit Infrastructure West Co. - $3,391,992 - 9/26/2008 ~

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2006	
Preliminary Engineering Start		Q1 2008	
Environmental Complete		Q1 2009	
Right of Way Complete		Q4 2009	
Contract Advertisement		Q4 2009	
Operationally Complete		Q1 2014	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$78,439
Right of Way	$0	$0	$42,704
Construction	$0	$0	$226,628
Total	$0	$0	$347,771

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$2,385	$38,519	$37,535	$0		$78,439
Right of Way	$1,395	$41,309	$0	$0		$42,704
Construction	$0	$68,490	$158,138	$0		$226,628
Total	$3,779	$148,319	$195,673	$0		$347,771

Project Web Site: