Washington State Department of Transportation

SR 99/Viaduct Project - Transit Enhancements and Other Improvements

Project Information	
PIN: 809936F	As of Date: June 2017
Region: Alaskan Way Viaduct	Regional Admin: J. Hedges
State Route: SR 99	
Current Status: Pre-Construction	Legislative Districts: 11, 32, 36, 37, 43, 46

Project Description

Construction of the "Moving Forward" projects on the Alaskan Way Viaduct and Seawall Replacement Program will impact the movement of people and goods. Transit enhancements and other improvements will be implemented to mitigate these impacts.

Contractor: 007642 - Transtech Electric, Inc. - $470,665.92 - 12/22/08

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2006	
Preliminary Engineering Start		Q1 2008	
Environmental Complete		Q3 2008	
Right of Way Complete			
Contract Advertisement			
Operationally Complete			

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$6,205
Right of Way	$0	$0	$0
Construction	$0	$0	$93,322
Total	$0	$0	$99,526

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$1,380	$3,773	$1,052	$0		$6,205
Right of Way	$0	$0	$0	$0		$0
Construction	$21,843	$67,569	$3,909	$0		$93,322
Total	$23,222	$71,342	$4,962	$0		$99,526

Project Web Site: