Washington State Department of Transportation

SR 167/8th St E Vic to S 277th St Vic - Southbound Managed Lane

Project Information	
PIN: 816701C	As of Date: October 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 167	
Current Status: Completed	Legislative Districts: 30, 33, 47

Project Description

The SR 167 Corridor is highly congested during peak hours. A southbound HOT lane will be continued from where it currently ends at 37th St NW to the vicinity of 3rd Avenue SW. Construction as a HOT lane is contingent upon successful completion of the SR 167 HOT Lane Pilot Project. A drop lane will be constructed from the vicinity of 3rd Avenue SW to the 8th St E interchange. This project will improve mobility, traffic operation, and safety; and reduce congestion on SR 167.

Contractor: 008665 - Guy F. Atkinson Construction, LLC - $53,854,088 - 12/9/14

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2006	Q4 2006	On Schedule
Preliminary Engineering Start	Q4 2005	Q4 2005	On Schedule
Environmental Complete	Q4 2008	Q3 2008	Early
Right of Way Complete	Q3 2014	Q3 2014	On Schedule
Contract Advertisement	Q4 2014	Q3 2014	Early
Operationally Complete	Q2 2017	Q2 2017	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$13,000	$11,002	$9,474
Right of Way	$10,000	$4,001	$2,286
Construction	$57,000	$67,002	$72,167
Total	$80,000	$82,005	$83,927

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$9,474	$0	$0		$9,474
Right of Way	$0	$2,286	$0	$0		$2,286
Construction	$0	$72,167	$0	$0		$72,167
Total	$0	$83,927	$0	$0		$83,927

Project Web Site: