Washington State Department of Transportation

I-5/Mellen Street I/C to Grand Mound I/C - Add Lanes

Project Information	
PIN: B400508W	As of Date: May 2017
Region: Southwest	Regional Admin: K. Strickler
State Route: I-5	
Current Status: Completed	Legislative Districts: 20

Project Description

This section of I-5 from Mellen Street in Lewis County to just south of the Grand Mound Interchange in Thurston County needs relief from congestion. Collector-distributor lanes will be constructed between the existing Mellen Street and Harrison Avenue Interchanges. North of Harrison Avenue I-5 will be widened from two lanes to three lanes in each direction. These improvements will reduce congestion, improve traffic flow and improve safety.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2007	
Preliminary Engineering Start		Q4 2005	
Environmental Complete		Q2 2008	
Right of Way Complete		Q1 2010	
Contract Advertisement		Q1 2010	
Operationally Complete		Q4 2014	

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$22,173
Right of Way	$0	$0	$6,254
Construction	$0	$0	$124,511
Total	$0	$0	$152,938

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$22,173	$0	$0		$22,173
Right of Way	$0	$6,254	$0	$0		$6,254
Construction	$0	$123,629	$881	$0		$124,511
Total	$0	$152,056	$881	$0		$152,938

Project Web Site: http://www.wsdot.wa.gov/Projects/I5/MellentoGrandMound/