Washington State Department of Transportation

SR 9/108th St NE - Intersection Improvements

Project Information	
PIN: 100924C	As of Date: July 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 9	
Current Status: Completed	Legislative Districts: 39

Project Description

This project will reduce the risk of collisions and provide relief at the SR 9/108th St NE intersection.

Contractor: 009195 – GRANITE CONSTRUCTION COMPANY $2,326,408.72 - 2/7/18

Watch List Description

As of April 2019: The contractor has submitted a claim that could increase the cost of the project.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule
Environmental Complete	Q4 2017	Q4 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2017	Q4 2017	On Schedule
Operationally Complete	Q4 2018	Q2 2019	Late

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$412	$412
Right of Way	$0	$0	$0
Construction	$0	$3,069	$3,069
Total	$0	$3,480	$3,481

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$412	$0		$412
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$3,069	$0		$3,069
Total	$0	$0	$3,481	$0		$3,481

Project Web Site: https://www.wsdot.wa.gov/projects/sr9/108thstimprove/default.htm