Washington State Department of Transportation

I-90/SR 18 I/C to Deep Creek - I/C Improvements and EB Weigh Station

Project Information	
PIN: 109070F	As of Date: June 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: I-90	
Current Status: Pre-Construction	Legislative Districts: 05

Project Description

The I-90/SR 18 interchange experiences severe congestion during AM/PM peak commute periods. This congestion impacts access to and from the City of Snoqualmie and contributes to delay in the transport of trucked goods to and from the ports of Tacoma and Seattle. Truck traffic circulating through the existing weigh station adds to the severity of the congestion at this interchange. Queues regularly extend to mainline I-90 during peak hours, increasing the risk of rear end collisions. By re-constructing the interchange and widening SR 18 it will improve safety and mobility. This project will also provide a new WSP Weigh Scale/Inspection Station & truck parking facility. This project will improve safety and mobility.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2017	Q2 2017	Early
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q1 2019	Q3 2020	Late
Right of Way Complete	Q3 2020	Q3 2020	On Schedule
Contract Advertisement	Q3 2020	Q3 2020	On Schedule
Operationally Complete	Q4 2023	Q4 2023	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$10,000	$10,000
Right of Way	$0	$3,000	$3,000
Construction	$0	$137,000	$137,600
Total	$0	$150,000	$150,600

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$5,000	$5,000		$10,000
Right of Way	$0	$0	$3,000	$0		$3,000
Construction	$0	$0	$137,600	$0		$137,600
Total	$0	$0	$145,600	$5,000		$150,600

Project Web Site: https://www.wsdot.wa.gov/projects/i90/sr18icimprove/default.htm