Washington State Department of Transportation

I-405/NE 132nd Street Bridges - Seismic Retrofit

Project Information	
PIN: 140525C	As of Date: July 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: I-405	
Current Status: Pre-Construction	Legislative Districts: 45

Project Description

Provide seismic retrofit on two I-405 bridges located within Washington's Seismic Lifeline Route. NHS Bridges and 2017 priorities - 405/059E (priority #31), and 405/059W (priority #32).

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2017	Q3 2017	On Schedule
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule
Environmental Complete	Q4 2018	Q4 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2021	Q1 2021	On Schedule
Operationally Complete	Q4 2023	Q4 2023	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$261	$261
Right of Way	$0	$0	$0
Construction	$0	$1,850	$1,850
Total	$0	$2,111	$2,111

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$261		$261
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$0	$1,850		$1,850
Total	$0	$0	$0	$2,111		$2,111

Project Web Site: https://www.wsdot.wa.gov/projects/i405/ne132ndstinterchange/default.htm

Washington State Department of Transportation

I-405/NE 132nd Street Interchange - New Interchange

Project Information

PIN: 140567B
As of Date: July 2019
Region: I-405 Corr Impvts
Regional Admin: K. Henry
State Route: I-405
Current Status: Pre-Construction
Legislative Districts: 45

Project Description

This project will construct half-diamond interchange ramps at NE 132nd Street.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2017	Q2 2017	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q4 2018	Q4 2018	On Schedule
Right of Way Complete	Q4 2020	Q4 2020	On Schedule
Contract Advertisement	Q1 2021	Q1 2021	On Schedule
Operationally Complete	Q4 2023	Q4 2023	On Schedule

Watch List Description

Reported October 2018: Addressing an existing fish barrier at the NE 132nd Street Interchange area has increased the cost of this project.
As of July 2019: This work and funding was included within the 2019 Legislative Budget and the project will be removed from future Watch List reports.

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$5,000	$5,000
Right of Way	$0	$20,000	$20,000
Construction	$0	$50,000	$58,000
Total	$0	$75,000	$83,000

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$5,000		$5,000
Right of Way	$0	$0	$0	$20,000		$20,000
Construction	$0	$0	$0	$58,000		$58,000
Total	$0	$0	$0	$83,000		$83,000

Project Web Site: https://www.wsdot.wa.gov/projects/i405/ne132ndstinterchange/default.htm