Washington State Department of Transportation

I-405/NE 6th St to I-5 - NB Hard Shoulder Running & ETL Improvements

Project Information	
PIN: 140561W	As of Date: July 2019
Region: I-405 Corr Impvts	Regional Admin: K. Henry
State Route: I-405	
Current Status: Completed	Legislative Districts: 01, 21, 32, 41, 45, 48

Project Description

This project will construct hard shoulder running from NE 6th St to I-5 and other ETL improvements.

Contractor: 008886 – GRAHAM CONTRACTING, LTD- $7,290,000.00 - 11/28/16

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q1 2016	Q1 2016	On Schedule
Environmental Complete	Q3 2016	Q3 2016	On Schedule
Right of Way Complete			
Contract Advertisement	Q3 2016	Q3 2016	On Schedule
Operationally Complete	Q2 2017	Q2 2017	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$1,500	$1,500
Right of Way	$0	$0	$0
Construction	$0	$10,085	$10,085
Total	$0	$11,585	$11,585

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$1,500	$0		$1,500
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$10,085	$0		$10,085
Total	$0	$0	$11,585	$0		$11,585

Project Web Site: