Washington State Department of Transportation

I-5/Martin Way Bridge - Special Repair

Project Information	
PIN: 300539B	As of Date: January 2020
Region: Olympic	Regional Admin: J. Wynands
State Route: I-5	
Current Status: Completed	Legislative Districts: 22

Project Description

The strip seal expansion joints on these structures have reached their usable service life and need replacement. This project will replace the strip seal expansion joints to extend the service life of the structures.

Contractor: 009253 - HAMILTON CONSTRUCTION CO. - $599,754.68 - 04/23/2018

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2017	Q1 2017	On Schedule
Preliminary Engineering Start	Q2 2017	Q2 2017	On Schedule
Environmental Complete	Q4 2017	Q1 2018	Late
Right of Way Complete			
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q3 2018	Q3 2018	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$144	$142
Right of Way	$0	$0	$0
Construction	$0	$792	$797
Total	$0	$936	$940

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$142	$0		$142
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$797	$0		$797
Total	$0	$0	$940	$0		$940

Project Web Site: https://www.wsdot.wa.gov/projects/i5/martinwaybridgesrepair/home