Washington State Department of Transportation

SR 14/US 97 to Cliffs Rd Vicinity - Paving

Project Information	
PIN: 401418C	As of Date: July 2019
Region: Southwest	Regional Admin: C. Francis
State Route: SR 14	
Current Status: Completed	Legislative Districts: 14

Project Description

This project will resurface the deteriorating pavement with an asphalt overlay to extend the life of the existing pavement.

Contractor: 009098 - INTERSTATE CONCRETE & ASPHALT COMPANY - $2,531,653.85 - 5/22/17

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2016	Q2 2016	On Schedule
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule
Environmental Complete	Q1 2017	Q1 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q2 2017	Q2 2017	On Schedule
Operationally Complete	Q4 2017	Q4 2017	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$107	$107
Right of Way	$0	$0	$0
Construction	$0	$2,639	$2,489
Total	$0	$2,746	$2,596

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$107	$0		$107
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$2,489	$0		$2,489
Total	$0	$0	$2,596	$0		$2,596

Project Web Site: https://www.wsdot.wa.gov/projects/us97/sr14pavingklickitatcounty/default.htm

Washington State Department of Transportation

US 97/4 Miles S of Satus Cr Br to Yakima Co Line w/exception - Paving

Project Information	
PIN: 409717P	As of Date: July 2019
Region: Southwest	Regional Admin: C. Francis
State Route: US 97	
Current Status: Completed	Legislative Districts: 14, 15

Project Description

Resurfaces the deteriorating pavement with a hot mix asphalt overlay to extend the life of the pavement.

Contractor: 009098 - INTERSTATE CONCRETE & ASPHALT COMPANY - $2,068,866.15 - 5/22/17

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2014	Q3 2014	On Schedule
Preliminary Engineering Start	Q2 2016	Q3 2016	Late
Environmental Complete	Q1 2017	Q1 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q2 2017	Q2 2017	On Schedule
Operationally Complete	Q4 2017	Q4 2017	On Schedule

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$121	$118
Right of Way	$0	$0	$0
Construction	$0	$2,613	$2,239
Total	$0	$2,734	$2,356

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$118	$0		$118
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$2,239	$0		$2,239
Total	$0	$0	$2,356	$0		$2,356

Project Web Site: https://www.wsdot.wa.gov/projects/us97/sr14pavingklickitatcounty/default.htm