Washington State Department of Transportation

## SR 14 Access Improvements

| Project Information | |
|---|---|
| PIN: 401418I | As of Date: September 2019 |
| Region: Southwest | Regional Admin: C. Francis |
| State Route: SR 14 | |
| Current Status: Construction | Legislative Districts: 18 |

Project Description

Funding is provided for access improvement projects along the SR 14 corridor, to include roundabouts at 15th and 32nd, in the vicinity of Washougal, and for an access options study in the vicinity of 27th.

Contractor: 009416 - THOMPSON BROS. EXCAVATING, INC. - $4,594,488.50 - 04/09/2019

**Project Milestones**

| Milestone | Original Date | Current Date | Status |
|---|---|---|---|
| Project Definition Complete | Q1 2018 | Q1 2018 | On Schedule |
| Preliminary Engineering Start | Q2 2016 | Q2 2016 | On Schedule |
| Environmental Complete | Q2 2018 | Q2 2018 | On Schedule |
| Right of Way Complete | Q1 2019 | Q2 2019 | Late |
| Contract Advertisement | Q1 2019 | Q2 2019 | Late |
| Operationally Complete | Q3 2020 | Q3 2020 | On Schedule |

**Project Cost Summary ($ in Thousands)**

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|---|---|---|---|
| Preliminary Engineering | $0 | $1,351 | $1,229 |
| Right of Way | $0 | $89 | $200 |
| Construction | $0 | $6,034 | $6,072 |
| Total | $0 | $7,474 | $7,500 |

**Project Funding Summary - Current Approved Cost ($ in Thousands)**

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|---|---|---|---|---|---|---|
| Prelim Engineering | $0 | $0 | $0 | $1,229 | | $1,229 |
| Right of Way | $0 | $0 | $0 | $200 | | $200 |
| Construction | $0 | $0 | $0 | $6,072 | | $6,072 |
| Total | $0 | $0 | $0 | $7,500 | | $7,500 |

Project Web Site: https://www.wsdot.wa.gov/projects/sr14/accessimprove/default.htm