Washington State Department of Transportation

SR 504/Wooster Creek - Culvert Replacement Chronic Environ. Deficiency

Project Information	
PIN: 450416C	As of Date: July 2019
Region: Southwest	Regional Admin: C. Francis
State Route: SR 504	
Current Status: Completed	Legislative Districts: 20

Project Description

The existing culvert in this location is severely corroded and damaged. This project will replace the existing culvert, providing improved drainage and fish passage as well as to preserve the structural integrity of the highway.

Contractor: 009135 - HAMILTON CONSTRUCTION CO. - $2,095,588.20 - 08/22/2017

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2015	Q2 2015	On Schedule
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete	Q2 2017	Q2 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q3 2017	Q3 2017	On Schedule
Operationally Complete	Q3 2018	Q3 2018	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$644	$644
Right of Way	$0	$0	$0
Construction	$0	$3,003	$2,793
Total	$0	$3,647	$3,437

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$644	$0		$644
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$2,793	$0		$2,793
Total	$0	$0	$3,437	$0		$3,437

Project Web Site: https://www.wsdot.wa.gov/projects/sr504/woostercrkfishpassage/default.htm