Washington State Department of Transportation

US 395/NSC Columbia to Freya

Project Information	
PIN: 600015B	As of Date: July 2019
Region: Eastern	Regional Admin: M. Gribner
State Route: US 395	
Current Status: Completed	Legislative Districts: 03, 04, 06, 07

Project Description

This project provides for the improvement of the North Spokane Corridor by constructing three lanes in each direction by grading, drainage, paving, structures, erosion control, traffic control, site preparation and other work.

Contractor: 009252 – ACME CONCRETE PAVING, INC. - $8,217,202.56 - 5/14/18

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete	Q1 2018	Q1 2018	On Schedule
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2018	Q4 2018	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$0	$0
Right of Way	$0	$0	$0
Construction	$0	$10,555	$10,555
Total	$0	$10,555	$10,555

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$0		$0
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$6,000	$4,555		$10,555
Total	$0	$0	$6,000	$4,555		$10,555

Project Web Site: https://www.wsdot.wa.gov/projects/us395/columbiatofreya/default.htm