Washington State Department of Transportation

I-90/Sprague Ave I/C to Argonne Rd I/C - PCCP Rehabilitation Grinding

Project Information

PIN: 609049O
As of Date: July 2019
Region: Eastern
Regional Admin: M. Gribner
State Route: I-90
Current Status: Construction
Legislative Districts: 04

Project Description

Rehabilitate concrete pavement surface by grinding surface a sufficient depth to remove the wheel rutting.

Contractor: 009428 - ALL BIDS REJECTED - 04/25/2019

Watch List Description

As of December 2018: The cost increase is due to the need for additional grinding to correct roadway rutting.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2016	Q4 2016	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q4 2018	Q4 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2018	Q1 2019	Late
Operationally Complete	Q4 2019	Q4 2020	Late

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$391	$481
Right of Way	$0	$0	$0
Construction	$0	$6,530	$10,998
Total	$0	$6,921	$11,479

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$481	$0		$481
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$10,998	$0		$10,998
Total	$0	$0	$11,479	$0		$11,479

Project Web Site: https://www.wsdot.wa.gov/projects/i90/sprague-argonne/home