Washington State Department of Transportation

US 395/Bridge Pier - Redirectional Landform Mitigation

Project Information	
PIN: 639508E	As of Date: July 2019
Region: Eastern	Regional Admin: M. Gribner
State Route: US 395	
Current Status: Construction	Legislative Districts: 09

Project Description

Roadside risk redirectional land form mitigation bridge 21/102 and 395/210.

Contractor: 009404 - DIRT AND AGGREGATE INTERCHANGE, INC. - $170,893.88 - 03/29/19

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2017	Q3 2017	On Schedule
Preliminary Engineering Start	Q1 2018	Q1 2018	On Schedule
Environmental Complete	Q4 2018	Q4 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2019	Q1 2019	On Schedule
Operationally Complete	Q3 2019	Q3 2019	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$71	$71
Right of Way	$0	$0	$0
Construction	$0	$198	$202
Total	$0	$269	$273

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$71	$0		$71
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$202	$0		$202
Total	$0	$0	$273	$0		$273

Project Web Site: https://www.wsdot.wa.gov/projects/us395/bridge-pier/home