WASHINGTON STATE
Joint Aquatic Resources Permit Application (JARPA) Form[1,2]

USE BLACK OR BLUE INK TO ENTER ANSWERS IN THE WHITE SPACES BELOW.

US Army Corps of Engineers
Seattle District

AGENCY USE ONLY

Date received:

Agency reference #: _____

Tax Parcel #(s): _____

_____

_____

Part 1–Project Identification

1. Project Name (A name for your project that you create. Examples: Smith's Dock or Seabrook Lane Development) [help]
Statewide Fresh Water Geotechnical Survey

Part 2–Applicant

The person and/or organization responsible for the project. [help]

2a. Name (Last, First, Middle)			
Ken Schlatter for WSDOT			
2b. Organization (If applicable)			
Washington State of Transportation			
2c. Mailing Address (Street or PO Box)			
301 Maple Drive (PO Box 47331)			
2d. City, State, Zip			
Olympia, Washington 98501-7331			
2e. Phone (1)	**2f.** Phone (2)	**2g.** Fax	**2h.** E-mail
(360)704-6327	**NA**	**NA**	**Schlatk@wsdot.wa.gov**

[1] Additional forms may be required for the following permits:

- If your project may qualify for Department of the Army authorization through a Regional General Permit (RGP), contact the U.S. Army Corps of Engineers for application information (206) 764-3495.
- If your project might affect species listed under the Endangered Species Act, you will need to fill out a Specific Project Information Form (SPIF) or prepare a Biological Evaluation. Forms can be found at http://www.nws.usace.army.mil/Missions/CivilWorks/Regulatory/PermitGuidebook/EndangeredSpecies.aspx.
- Not all cities and counties accept the JARPA for their local Shoreline permits. If you need a Shoreline permit, contact the appropriate city or county government to make sure they accept the JARPA.

[2] To access an online JARPA form with [help] screens, go to http://www.epermitting.wa.gov/site/alias__resourcecenter/jarpa_jarpa_form/9984/jarpa_form.aspx.

For other help, contact the Governor's Office of Regulatory Assistance at 1-800-917-0043 or help@ora.wa.gov.

Part 3–Authorized Agent or Contact

Person authorized to represent the applicant about the project. (Note: Authorized agent(s) must sign 11b of this application.) [help]

3a. Name (Last, First, Middle)			
NA			
3b. Organization (If applicable)			
NA			
3c. Mailing Address (Street or PO Box)			
NA			
3d. City, State, Zip			
NA			
3e. Phone (1)	**3f.** Phone (2)	**3g.** Fax	**3h.** E-mail
( ) **NA**	( ) **NA**	( ) **NA**	**NA**

Part 4–Property Owner(s)

Contact information for people or organizations owning the property(ies) where the project will occur. Consider both **upland and aquatic** ownership because the upland owners may not own the adjacent aquatic land. [help]

X Same as applicant. (Skip to Part 5.)

☐ Repair or maintenance activities on existing rights-of-way or easements. (Skip to Part 5.)

☐ There are multiple upland property owners. Complete the section below and fill out JARPA Attachment A for each additional property owner.

☐ Your project is on Department of Natural Resources (DNR)-managed aquatic lands. If you don't know, contact the DNR at (360) 902-1100 to determine aquatic land ownership. If yes, complete JARPA Attachment E to apply for the Aquatic Use Authorization.

4a. Name (Last, First, Middle)			
NA			
4b. Organization (If applicable)			
NA			
4c. Mailing Address (Street or PO Box)			
NA			
4d. City, State, Zip			
NA			
4e. Phone (1)	**4f.** Phone (2)	**4g.** Fax	**4h.** E-mail
( ) **NA**	( ) **NA**	( ) **NA**	**NA**

Part 5–Project Location(s)

Identifying information about the property or properties where the project will occur. [help]

☐ There are multiple project locations (e.g. linear projects). Complete the section below and use JARPA Attachment B for each additional project location.

5a. Indicate the type of ownership of the property. (Check all that apply.) [help]
Potentially all of these, but unknown at this time.

☐ Private
☐ Federal
☐ Publicly owned (state, county, city, special districts like schools, ports, etc.)
☐ Tribal
☐ Department of Natural Resources (DNR) – managed aquatic lands (Complete JARPA Attachment E)

5b. Street Address (Cannot be a PO Box. If there is no address, provide other location information in 5p.) [help]

NA

5c. City, State, Zip (If the project is not in a city or town, provide the name of the nearest city or town.) [help]

NA

5d. County [help]

NA

5e. Provide the section, township, and range for the project location. [help]

¼ Section	Section	Township	Range
NA	NA	NA	NA

5f. Provide the latitude and longitude of the project location. [help]

- Example: 47.03922 N lat. / -122.89142 W long. (Use decimal degrees - NAD 83)

NA

5g. List the tax parcel number(s) for the project location. [help]

- The local county assessor's office can provide this information.

NA

5h. Contact information for all adjoining property owners. (If you need more space, use JARPA Attachment C.) [help]

Name	Mailing Address	Tax Parcel # (if known)
NA	NA	NA

5i. List all wetlands on or adjacent to the project location. [help]

NA – Unknown at this time.

5j. List all waterbodies (other than wetlands) on or adjacent to the project location. [help]

All Fresh Water Statewide

5k. Is any part of the project area within a 100-year floodplain? [help]

X Yes ☐ No ☐ Don't know

5l. Briefly describe the vegetation and habitat conditions on the property. [help]

Vegetation will vary from native plant complexes to invasive weed species with a wide range of habitat contitions.

5m. Describe how the property is currently used. [help]

The current use of the property will vary from WSDOT Rights of Way to private property. Bridge and other roadway structures may be in the vicinity of the exploratory drilling.

5n. Describe how the adjacent properties are currently used. [help]

NA

5o. Describe the structures (above and below ground) on the property, including their purpose(s) and current condition. [help]

There may be an existing bridge or other structure adjacent to the activity location.

5p. Provide driving directions from the closest highway to the project location, and attach a map. [help]

NA

Part 6–Project Description

6a. Briefly summarize the overall project. You can provide more detail in 6b. [help]

Take soil cores from freshwater locations for analysis.

6b. Describe the purpose of the project and why you want or need to perform it. [help]

Geo-technical exploratory drilling and investigative sampling is necessary to determine the sub-surface composition for the purpose of structure and roadway design, hazardous materials detection, groundwater monitoring and other information as necessary.

6c. Indicate the project category. (Check all that apply) [help]

☐ Commercial ☐ Residential ☐ Institutional **x Transportation** ☐ Recreational
☐ Maintenance ☐ Environmental Enhancement

6d. Indicate the major elements of your project. (Check all that apply) [help]

☐ Aquaculture	☐ Culvert	☐ Float	☐ Retaining Wall (upland)
☐ Bank Stabilization	☐ Dam / Weir	☐ Floating Home	☐ Road
☐ Boat House	☐ Dike / Levee / Jetty	**X Geotechnical Survey**	☐ Scientific Measurement Device
☐ Boat Launch	☐ Ditch	☐ Land Clearing	☐ Stairs
☐ Boat Lift	☐ Dock / Pier	☐ Marina / Moorage	☐ Stormwater facility
☐ Bridge	☐ Dredging	☐ Mining	☐ Swimming Pool
☐ Bulkhead	☐ Fence	☐ Outfall Structure	☐ Utility Line
☐ Buoy	☐ Ferry Terminal	☐ Piling/Dolphin	
☐ Channel Modification	☐ Fishway	☐ Raft	

☐ Other:

6e. Describe how you plan to construct each project element checked in 6d. Include specific construction methods and equipment to be used. [help]

- Identify where each element will occur in relation to the nearest waterbody.
- Indicate which activities are within the 100-year floodplain.

The sampling procedure is as follows:

A 4 inch casing is sealed into the lake or river bottom. The test boring is advanced through that c asing with a3 inch casing.
At every 5 foot interval a split spoon sampler is lowered on a 2 1/4 inch rod through the 3 inch casing to the bottom of the hole for taking soil samples. This process is repeated to the required depth of the soil investigation.

TRUCK MOUNTED DRILL

The truck mounted drill will access boring locations that are on relatively flat, easy to access sites. Each drill will have a support truck for water, tooling, and other required supplies.

TRACK MOUNTED DRILL

The track mounted drill is a low ground pressure (2.5 pounds per square inch rubber and steel track vehicle). It is used to access soft ground areas and sites with uneven or rough terrain. Each drill will have a support truck for water, tooling, and other required supplies.

SKID DRILL

The skid drill is a small machine for use in areas where access is difficult such as sites on slopes, small in size and/or have obstructions that cannot be transversed by the Truck Mounted Drill or Track Mounted Drill. It is typically set in place by a crane or boom truck. Each drill will have a support truck for water, tooling, and other required supplies.

HELICOPTER RIG

The Helicopter Rig is used when road access is limited. It is similar in nature to the Skid Drill and air lifted to the required location. Each drill will have a support truck for water, tooling, and other required supplies.

PORTABLE BARGE

The Portable Barge is used when access is needed to an area within the waterbody where none of the above methods will work. It consists of hauling transportable pontoons to the vicinity by trailer and setting them into the water with a boom truck for assembly into a barge. Drills and support equipment are placed on the barge on moved into position for the drilling operation. The barge is held in place by four anchors.

For operations in deep water, a truck mounted drill is placed on a large barge rented. Tug boats are used to maneuver the barge.

CONE PENETROMETER TEST TRUCK

The Cone Penetrometer test truck is used to send sound waves into the ground to determine the density of material underground. It use an electronic instrumented cone assembly, hollow core sounding rods, a 20 ton hydraulic thrust frame, and a computer data acquisition/processing system to perform the analysis. This is a self contained unit mounted on a truck. The *system can be used from a barge for testing when there are deep soft sediment on the river or lake bottom.*

6f. What are the anticipated start and end dates for project construction? (Month/Year) [help]

- If the project will be constructed in phases or stages, use JARPA Attachment D to list the start and end dates of each phase or stage.

Start date: When permit issued End date: 5 years from start date ☐ See JARPA Attachment D
6g. Fair market value of the project, including materials, labor, machine rentals, etc. [help]
NA
6h. Will any portion of the project receive federal funding? [help] • **If yes**, list each agency providing funds.
☐ Yes ☐ No **X Don't know There may be Federal Highway Administration or other federal dollars associated with the activity.**

Part 7–Wetlands: Impacts and Mitigation

☐ Check here if there are wetlands or wetland buffers on or adjacent to the project area.
(If there are none, skip to Part 8.) [help]

7a. Describe how the project has been designed to avoid and minimize adverse impacts to wetlands. [help]
X Not applicable
7b. Will the project impact wetlands? [help]
☐ Yes ☐ No ☐ Don't know **Potentially**
7c. Will the project impact wetland buffers? [help]
☐ Yes ☐ No ☐ Don't know **Potentially**
7d. Has a wetland delineation report been prepared? [help] • **If Yes**, submit the report, including data sheets, with the JARPA package.
☐ Yes ☐ No **NA**
7e. Have the wetlands been rated using the Western Washington or Eastern Washington Wetland Rating System? [help] • **If Yes**, submit the wetland rating forms and figures with the JARPA package.
☐ Yes ☐ No ☐ Don't know **NA**
7f. Have you prepared a mitigation plan to compensate for any adverse impacts to wetlands? [help] • **If Yes**, submit the plan with the JARPA package and answer 7g. • **If No, or Not applicable**, explain below why a mitigation plan should not be required.
☐ Yes ☐ No **X Not applicable**

7g. Summarize what the mitigation plan is meant to accomplish, and describe how a watershed approach was used to design the plan. [help]

NA

7h. Use the table below to list the type and rating of each wetland impacted, the extent and duration of the impact, and the type and amount of mitigation proposed. Or if you are submitting a mitigation plan with a similar table, you can state (below) where we can find this information in the plan. [help]

Activity (fill, drain, excavate, flood, etc.)	Wetland Name[1]	Wetland type and rating category[2]	Impact area (sq. ft. or Acres)	Duration of impact[3]	Proposed mitigation type[4]	Wetland mitigation area (sq. ft. or acres)
NA	NA	NA	NA	NA	NA	NA

[1] If no official name for the wetland exists, create a unique name (such as "Wetland 1"). The name should be consistent with other project documents, such as a wetland delineation report.
[2] Ecology wetland category based on current Western Washington or Eastern Washington Wetland Rating System. Provide the wetland rating forms with the JARPA package.
[3] Indicate the days, months or years the wetland will be measurably impacted by the activity. Enter "permanent" if applicable.
[4] Creation (C), Re-establishment/Rehabilitation (R), Enhancement (E), Preservation (P), Mitigation Bank/In-lieu fee (B)

Page number(s) for similar information in the mitigation plan, if available: _____

7i. For all filling activities identified in 7h, describe the source and nature of the fill material, the amount in cubic yards that will be used, and how and where it will be placed into the wetland. [help]

Drill holes are sealed with bentonite clay or other appropriate material.

7j. For all excavating activities identified in 7h, describe the excavation method, type and amount of material in cubic yards you will remove, and where the material will be disposed. [help]

Excavation will be the soil bore material removed. Amount of material excavated is dependent on the depth of drilling required and number of bore drilled. Material removed is taken off site for analysis and/or disposal.

Part 8–Waterbodies (other than wetlands): Impacts and Mitigation

In Part 8, "waterbodies" refers to non-wetland waterbodies. (See Part 7 for information related to wetlands.) [help]

X Check here if there are waterbodies on or adjacent to the project area. (If there are none, skip to Part 9.)

8a. Describe how the project is designed to avoid and minimize adverse impacts to the aquatic environment. [help]

☐ Not applicable

Potential impacts may include minor disturbance to aquatic and riparian vegetation while accessing the site. When possible, vegetation will not be removed, but will be driven over, or pruned out of the way, to allow for regeneration of the plant(s). When accessing wetland areas, temporary work mats will be used to minimize soil compaction and impacts to plant material. Riparian woody vegetation disturbed beyond its point to recover will be replaced provided the replacement plant will not create safety issues for the traveling public, or impede maintenance personnel form performing routine maintenance activities on WSDOT structures. In areas where natural revegetation of the disturbed area is anticipated, planting of woody species may be waived and the site monitored for recruitment of volunteer species. Revegetation may also be done at a later date under the construction of the actual project.

Sedimentation and erosion could be associated with soil disturbance along the bank caused by access to the site, setting up equipment, removing equipment from the site or other factors. All disturbed areas will be treated with the appropriate Best Management Practices (BMPs) for the control of sedimentation and erosion.

The bed of the water body will be disturbed by the placement of the drilling shaft. This will be negligible due to the small size of the shaft (4" in diameter). A small amount of turbidity may be associated with placing, extending, and removing the boring shaft. This would be considered negligible and no Best Management Practices (BMPs) are being recommended.

Aquatic life, including fish, in the immediate of vicinity of the operation may be affected by the noise associated with setting up the drill rig, the boring operation, and removal of the equipment from the site *or by the use of a cone penetrometer.* Impacts, although minimal, to the spawning reds could be associated with the installation of the drilling shaft. To minimize potential impacts to fish, work will be performed during the in-water work windows set forth by the Washington Department of Fish and Wildlife. When WDFW adopts the revised in-water work windows for the Gold and Fish Pamphlet, those windows will be used for these activities (either by the issuance of a new permit for these activities or by the amendment of the permit

in place).

Water quality could be impacted if there was a spill or leak of fluids used to operate the drilling rig. Proper Best Management Practices (BMPs) will be utilized to insure any spills or leaks are contained and not released into the water body.

In the event of a violation, DOT's Environmental Compliance Assurance Procedure (ECAP) will be followed.

8b. Will your project impact a waterbody or the area around a waterbody? [help]

X Yes ☐ No

8c. Have you prepared a mitigation plan to compensate for the project's adverse impacts to non-wetland waterbodies? [help]

- **If Yes**, submit the plan with the JARPA package and answer 8d.
- **If No, or Not applicable,** explain below why a mitigation plan should not be required.

☐ Yes ☐ No X **Not applicable**

8d. Summarize what the mitigation plan is meant to accomplish. Describe how a watershed approach was used to design the plan.

- If you already completed 7g you do not need to restate your answer here. [help]

NA

8e. Summarize impact(s) to each waterbody in the table below. [help]

Activity (clear, dredge, fill, pile drive, etc.)	Waterbody name[1]	Impact location[2]	Duration of impact[3]	Amount of material (cubic yards) to be placed in or removed from waterbody	Area (sq. ft. or linear ft.) of waterbody directly affected
Drill and remove soil plug	Statewide	Statewide	NA	NA	NA

[1] If no official name for the waterbody exists, create a unique name (such as "Stream 1") The name should be consistent with other documents provided.
[2] Indicate whether the impact will occur in or adjacent to the waterbody. If adjacent, provide the distance between the impact and the waterbody and indicate whether the impact will occur within the 100-year flood plain.
[3] Indicate the days, months or years the waterbody will be measurably impacted by the work. Enter "permanent" if applicable.

8f. For all activities identified in 8e, describe the source and nature of the fill material, amount (in cubic yards) you will use, and how and where it will be placed into the waterbody. [help]

Fill will consist of placing bentonite clay or other material to fill in and cap exploratory hole.

8g. For all excavating or dredging activities identified in 8e, describe the method for excavating or dredging, type and amount of material you will remove, and where the material will be disposed. [help]

Excavated (drilled) material will be disposed of offsite.

Part 9–Additional Information

Any additional information you can provide helps the reviewer(s) understand your project. Complete as much of this section as you can. It is ok if you cannot answer a question.

9a. If you have already worked with any government agencies on this project, list them below. [help]

Agency Name	Contact Name	Phone	Most Recent Date of Contact
NA	**NA**	**NA**	**NA**
		( )	
		( )	

9b. Are any of the wetlands or waterbodies identified in Part 7 or Part 8 of this JARPA on the Washington Department of Ecology's 303(d) List? [help]

- **If Yes,** list the parameter(s) below.
- If you don't know, use Washington Department of Ecology's Water Quality Assessment tools at: http://www.ecy.wa.gov/programs/wq/303d/.

☐ Yes ☐ No

NA

9c. What U.S. Geological Survey Hydrological Unit Code (HUC) is the project in? [help]

- Go to http://cfpub.epa.gov/surf/locate/index.cfm to help identify the HUC.

NA - statewide

9d. What Water Resource Inventory Area Number (WRIA #) is the project in? [help]

- Go to http://www.ecy.wa.gov/services/gis/maps/wria/wria.htm to find the WRIA #.

NA - statewide

9e. Will the in-water construction work comply with the State of Washington water quality standards for turbidity? [help]

- Go to http://www.ecy.wa.gov/programs/wq/swqs/criteria.html for the standards.

X Yes ☐ No ☐ Not applicable

9f. If the project is within the jurisdiction of the Shoreline Management Act, what is the local shoreline environment designation? [help]

- If you don't know, contact the local planning department.
- For more information, go to: http://www.ecy.wa.gov/programs/sea/sma/laws_rules/173-26/211_designations.html.

☐ Rural ☐ Urban ☐ Natural ☐ Aquatic ☐ Conservancy ☐ Other

Potentially all of these.

9g. What is the Washington Department of Natural Resources Water Type? [help]

- Go to http://www.dnr.wa.gov/BusinessPermits/Topics/ForestPracticesApplications/Pages/fp_watertyping.aspx for the Forest Practices Water Typing System.

☐ Shoreline ☐ Fish ☐ Non-Fish Perennial ☐ Non-Fish Seasonal

Potentially all of these.

9h. Will this project be designed to meet the Washington Department of Ecology's most current stormwater manual? [help]

- **If No**, provide the name of the manual your project is designed to meet.

X Yes ☐ No

Name of manual: **NA**

9i. Does the project site have known contaminated sediment? [help]

- **If Yes**, please describe below.

☐ Yes ☐ No

Potentially.

9j. If you know what the property was used for in the past, describe below. [help]

NA
9k. Has a cultural resource (archaeological) survey been performed on the project area? [help] • **If Yes**, attach it to your JARPA package.
☐ Yes **x No**

9l. Name each species listed under the federal Endangered Species Act that occurs in the vicinity of the project area or might be affected by the proposed work. [help]
Unknown – statewide activity.
9m. Name each species or habitat on the Washington Department of Fish and Wildlife's Priority Habitats and Species List that might be affected by the proposed work. [help]
Unknown – statewide activity.

Part 10–SEPA Compliance and Permits

Use the resources and checklist below to identify the permits you are applying for.

- Online Project Questionnaire at http://apps.ecy.wa.gov/opas/.
- Governor's Office of Regulatory Assistance at (800) 917-0043 or help@ora.wa.gov.
- For a list of addresses to send your JARPA to, click on agency addresses for completed JARPA.

10a. Compliance with the State Environmental Policy Act (SEPA). (Check all that apply.) [help] • For more information about SEPA, go to www.ecy.wa.gov/programs/sea/sepa/e-review.html.
X A copy of the SEPA determination or letter of exemption is included with this application.
☐ A SEPA determination is pending with _____ (lead agency). The expected decision date is _____.
☐ I am applying for a Fish Habitat Enhancement Exemption. (Check the box below in 10b.) [help]
☐ This project is exempt (choose type of exemption below). ☐ Categorical Exemption. Under what section of the SEPA administrative code (WAC) is it exempt? _____ ☐ Other: _____
☐ SEPA is pre-empted by federal law.

10b. Indicate the permits you are applying for. (Check all that apply.) [help]

LOCAL GOVERNMENT

Local Government Shoreline permits:

☐ Substantial Development **NA** ☐ Conditional Use **NA** ☐ Variance **NA**

☐ Shoreline Exemption Type (explain): _____**NA**

Other city/county permits:

☐ Floodplain Development Permit **NA** ☐ Critical Areas Ordinance **NA**

STATE GOVERNMENT

Washington Department of Fish and Wildlife:

X Hydraulic Project Approval (HPA) ☐ Fish Habitat Enhancement Exemption – Attach Exemption Form

Effective July 10, 2012, you must submit a check for $150 to Washington Department of Fish and Wildlife, unless your project qualifies for an exemption or alternative payment method below. **Do not send cash.**

Check the appropriate boxes:

X $150 check enclosed. **(Check # 1940)**
Attach check made payable to Washington Department of Fish and Wildlife.

☐ Charge to billing account under agreement with WDFW. (Agreement #_____)

☐ My project is exempt from the application fee. (Check appropriate exemption)
- ☐ HPA processing is conducted by applicant-funded WDFW staff. (Agreement #_____)
- ☐ Mineral prospecting and mining.
- ☐ Project occurs on farm and agricultural land. (Attach a copy of current land use classification recorded with the county auditor, or other proof of current land use.)
- ☐ Project is a modification of an existing HPA originally applied for, prior to July 10, 2012. (HPA #_____)

Washington Department of Natural Resources:

☐ Aquatic Use Authorization **NA**

Complete JARPA Attachment E and submit a check for $25 payable to the Washington Department of Natural Resources. **Do not send cash.**

Washington Department of Ecology: NA

☐ Section 401 Water Quality Certification

FEDERAL GOVERNMENT

United States Department of the Army permits (U.S. Army Corps of Engineers):

☐ Section 404 (discharges into waters of the U.S.) **NA** ☐ Section 10 (work in navigable waters) **NA**

United States Coast Guard permits: NA

☐ General Bridge Act Permit **NA** ☐ Private Aids to Navigation (for non-bridge projects) **NA**

Part 11–Authorizing Signatures

Signatures are required before submitting the JARPA package. The JARPA package includes the JARPA form, project plans, photos, etc. [help]

11a. Applicant Signature (required) [help]

I certify that to the best of my knowledge and belief, the information provided in this application is true, complete, and accurate. I also certify that I have the authority to carry out the proposed activities, and I agree to start work only after I have received all necessary permits.

I hereby authorize the agent named in Part 3 of this application to act on my behalf in matters related to this application. _____ (initial)

By initialing here, I state that I have the authority to grant access to the property. I also give my consent to the permitting agencies entering the property where the project is located to inspect the project site or any work related to the project. KLS (initial)

Ken Schlatter for WSDOT		4/24/2013
Applicant Printed Name	Applicant Signature	Date

11b. Authorized Agent Signature [help]

I certify that to the best of my knowledge and belief, the information provided in this application is true, complete, and accurate. I also certify that I have the authority to carry out the proposed activities and I agree to start work only after all necessary permits have been issued.

NA

Authorized Agent Printed Name	Authorized Agent Signature	Date

11c. Property Owner Signature (if not applicant). [help]
Not required if project is on existing rights-of-way or easements.

I consent to the permitting agencies entering the property where the project is located to inspect the project site or any work. These inspections shall occur at reasonable times and, if practical, with prior notice to the landowner.

NA

Property Owner Printed Name	Property Owner Signature	Date

18 U.S.C §1001 provides that: Whoever, in any manner within the jurisdiction of any department or agency of the United States knowingly falsifies, conceals, or covers up by any trick, scheme, or device a material fact or makes any false, fictitious, or fraudulent statements or representations or makes or uses any false writing or document knowing same to contain any false, fictitious, or fraudulent statement or entry, shall be fined not more than $10,000 or imprisoned not more than 5 years or both.

If you require this document in another format, contact the Governor's Office of Regulatory Assistance (ORA) at (800) 917-0043.
People with hearing loss can call 711 for Washington Relay Service. People with a speech disability can call (877) 833-6341.
ORA publication number: ENV-019-09 rev. 06-12