APPENDIX U4

Utility Listing

I-405, SR520 to SR522 Stage 1 (Kirkland Stage 1)

Final Package Review – 15%

January 25, 2005

INTERSTATE 405 Project Team

Congestion Relief & Bus Rapid Transit Projects

I-405 Utility Schedule and Tracking Report

Updated 11/17/2004

KIRKLAND STAGE1 MP 18.25 to 20.10

UTILITY TYPE	UNIQUE IDENTIFIER	UTILITY OWNER	FRANCHISE NUMBER (DOC NUMBER)	HIGHWAY MILEPOST LOCATION	COPY ON FILE Y FILE NOT FOUND=NF	PC = CONFLICT NC = NO CONFLICT	ROLL PLOT TO OWNER DATE	VERIFIED BY OWNER DATE (ROLL PLOT)	RESOLUTION PRIOR OR WITHIN CONTRACT	PARTY RESPONSIBLE FOR UTILITY RELOCATION	CONFLICT DESCRIPTION	COMMENTS	MOA INITIATED	MOA FINALIZED	CONFLICT RESOLUTION FINALIZED DATE
ST		M Group LLC	16631	18.27	Y	NC					Private ST connect at ROW				
ST		Unknown	N2216	18.27	Y	NC					6" SD connection				
OT		Qwest	5006	18.34	Y	PC					5 O/H lines , 1 UG from 116th to 124th				
BP		PSE	5106	18.34	Y	PC					12.5Kv cable				
BT		Qwest	5066	18.35	Y	PC					UG & OH Power crossings 405 (multiple)	OH & UG Tele onto Power poles/53rd to 100th &116th			
SS		City of Kirkland	10777	18.35	Y	PC					12" SS crossing in 30" casing				
SS		City of Kirkland	10255	18.46	Y	NC					Work area for San Sewer				
ST		Crossmark Prop	16912	18.52	Y						Franchise Cancelled ST				
ST		Shedstad & Williams	10465	18.81	Y	NC					ST into ROW				
BP		City of Kirkland	17668	18.86	Y	NC					Utilities into ROW (telecom)				
ST		Camwest Develop	17234	19.39	Y	PC					ST well into ROW (file 7 0968?)	may be public = city of kirkland?			
BT		Qwest (AT&T??)	17631	19.40	Y	PC					In 116th, East of 405, at widening				
SS		King Co Sewer	4049	19.43	Y	PC					72" RCP SS crossing 116th and in ROW				
ST		Camwest Develop	17920	19.43	Y	NC					12" culvert into ROW	not yet developed (built)			
UK		Unknown	13162	19.53	Y	NC					Cancelled (Unknown)				
UK		Unknown	13336	19.57	Y	NC					Ditch to culvert in edge of ROW				
ST		Curtis V LLC	17806	19.59	Y	NC					ST into ROW				
ST		City of Kirkland	11063	19.60	Y	PC					ST in ROW toward 405				
SS		Rose Hill W&S dist	13250	19.60	Y	PC					16" SS crossing 405 in casing	City of Kirkland?			
GD		Unknown	14594	19.60	Y	NC					Soil boring in ROW				
SS		City of Kirkland	14555	19.64	Y	PC					18" SS crossing 405				
UK		Unknown	16752	19.65	Y	NC					St outlet into ROW				
UK		Unknown	7-0581	19.70	Y						Franchise Cancelled				
ST		Western Fluid	15408	19.79	Y	PC					St connect to pipe at edge of ROW				
ST		Building Investment #5	10799	19.81	Y	PC					ST connection in ROW				
SS		Trend Sewer District	10801	19.82	Y	PC					SS In 116th, East of 405, at widening				
WM		City of Kirkland	10802	19.82	Y	PC					water In 116th, East of 405, at widening				
UK		Unknown	14829	19.83	Y	NC					Replant damaged Trees				
WM		City of Kirkland	5007	19.84	Y	PC					8" line ROW/street @ 116th & 124th (water)				
BP		PSE	14832	19.84	Y	PC					Power switch cabinets				
BT		Allstream (Metromedia)	17585	19.84	Y	PC					2 UG cables in 116th & N of under 405				
OP		PSE	7-0598	19.84	Y	PC					OH Power crossing @ 90th	Also @72nd/ 116th/ 124th & 132nd			
GM		PSE	7-0940	19.84	Y	PC					Gas In 116th, crossing 405				
GM		PSE	N2417	19.84	Y	PC					UG gas service lines in 116th				
BT		Verizon	16154	19.85	Y	PC					Lines in 116th, crossing under 405				
BT		Verizon	N2571	19.85	Y	NC					Cabinets in widening area	Does not appear to have been approved			
BP		PSE	15170	19.86	Y	PC					UG vault against 116th St				
GM		PSE	7-1374	19.87	Y	PC					2 1/2" UG gas service lines in 116th				
GM		PSE	N2272	19.87	Y	PC					4" IP Gas Main in 166th & 120th				
UK		Connwill Incorporated	11071	19.90	Y						Franchise Cancelled Misc				
SS		King Co Sewer	13840	19.98	Y	PC					2 SS lines crossing in RR ROW				
BT		Starcom 1996....	16800	19.99	Y	PC					telecom Crosses 405, Follows RR ROW				
BT		Verizon/West Coast	S-2555	20.02	Y	NC					No longer any OH lines this location				

KIRKLAND NICKEL, STAGE 1 PROJECT
UTILITY COMPANIES AND CONTACT LIST

Utility Owner	Division/Title	Name	Address
City of Kirkland	Waste Water Service Manager	Gregg Kremer	123 Fifth Ave., Kirkland, WA 98033
Puget Sound Energy (PSE)	Electricity and Gas/Major Projects	Jeff McMeekin	PO Box 90868 mailstop:XRD-01w, Bellevue 98009
Qwest	Field Engineering Services	Aaron Williams	1313 E Columbia, Seattle, WA 98122
MCI	OSP Const PM Washington / Oregon	Louise Popelka	411 108th Ave NE, Suite 1030, Bellevue WA 98004-8404
Comcast	Field Services	Diane Albright	3414 California Street, Everett WA 98201
Verizon Northwest Inc.	Telecomm/Kirkland area Engr	Jason Bruce	2312 West Casino Rd, Everett, WA 98204
Electric Lightwave	Telecomm	Jack Rucinsky	1301 120th Ave NE, Bellevue WA 89005
Allstream Corp/PlanTech	Fiber comm cable, instate contractor	Dennis Gearhart	Plantec Cable Mgmt,1326 5th,SuiteC1-C,Marysville,WA 98270-4517
King County W.T.D.	PublicAgencyAdministrator	Eric Davison	201 S Jackson St m/s KSC-NR-0509, Seattle WA 98104-3855