

WASHINGTON STATE
DEPARTMENT OF TRANSPORTATION
CHANGE ORDER

DATE: 04/13/23
PAGE 1 of 19

CONTRACT NO: 009157 FEDERAL AID NO:
CONTRACT TITLE: I-5, PORTLAND AVENUE TO PORT OF TACOMA ROAD - SOUT
CHANGE ORDER NO: 59 RL 27TH ST SEWER REPLACEMENT

PRIME CONTRACTOR: [REDACTED] GUY F. ATKINSON CONSTRUCTION, LLC.
707 SOUTH GRADY WAY SUITE 500
RENTON WA 98057-3224

(X) Ordered by Engineer under the terms of Section 1-04.4 of the Standard Specifications
() Change proposed by Contractor

ENDORSED BY: <i>Signature on file</i> Brandon Dully (Apr 13, 2023 19:29 MDT)	SURETY CONSENT:
CONTRACTOR SIGNATURE Apr 13, 2023	ATTORNEY IN FACT
DATE	DATE

ORIGINAL CONTRACT AMOUNT: 159,875,295.00
CURRENT CONTRACT AMOUNT: 175,090,607.29
ESTIMATED NET CHANGE THIS ORDER: 672,091.00
ESTIMATED CONTRACT TOTAL AFTER CHANGE: 175,762,698.29

Signature Required: (X) Project Engineer (X) State Construction Engineer
(X) Regional Administrator () Other Agency

<i>Signature on file</i>	<i>Signature on file</i>
PROJECT ENGINEER SIGNATURE Apr 14, 2023	STATE CONSTRUCTION ENGINEER SIGNATURE Apr 17, 2023
DATE	DATE
<i>Signature on file</i>	OTHER APPROVAL WHEN REQUIRED
REGIONAL ADMINISTRATOR SIGNATURE Apr 14, 2023	SIGNATURE _____ DATE _____
DATE	REPRESENTING _____

CONTRACT NO:009157

CHANGE ORDER NO: 59 R1

All work, materials, and measurements to be in accordance with the provisions of the Standard Specifications and Special Provisions for the type of construction involved.

This contract is revised as follows:

Description:

This Change Order adds Work to replace the existing concrete sanitary sewer line in the City of Tacoma, E. 27th Street and Portland Avenue E.

Materials:

All material shall be in accordance with the Request for Proposal Chapter 1: General Provisions, Chapter 2: Technical Requirements, and RFC plan sheets.

Construction Requirements:

The Design-Builder shall perform all Work necessary to replace approximately 380 feet of existing 8-inch concrete sanitary sewer line with 8-inch ductile iron pipe in accordance with Pages 4-7 of this Change Order. Other Work elements included in this Change Order are: potholing, trenching, HMA paving, striping, survey and all QA activities. Television inspection is required for final acceptance by WSDOT and the City of Tacoma. The Design-Builder, or subcontractor, shall perform this independent television inspection.

The Design-Builder shall perform all traffic control necessary to support sewer replacement efforts in accordance with Pages 8-19 of this Change Order. This includes all QA activities. This Work shall be completed within a single weekend closure of Portland Ave and 27th Street intersection.

Final acceptance of the Work shall be determined by the City of Tacoma. This acceptance will consist of, but will not be limited to, pipe installation and as-built television inspections. The City of Tacoma shall have full access to and shall not be limited in means or methods to determine final acceptability of installation. Final payment of the Work will be made upon receipt from the City of Tacoma accepting the Work.

Measurement:

No specific unit of measure shall apply to this new Lump Sum item, "CO#059 27th St Sewer Replacement".

Payment:

Payment will be made in accordance with section 1-04.4, for the following new Lump Sum item:

"CO#059 27th St Sewer Replacement" Lump Sum.

This lump sum payment shall be considered full compensation for all costs and efforts to perform the Work associated with this Change Order.

Contract Time:

No extension of Contract Time is granted as a result of this Change Order.

WASHINGTON STATE
 DEPARTMENT OF TRANSPORTATION
 CHANGE ORDER

DATE: 04/13/23
 PAGE 3 of 19

!CONTRACT NO: 009157

CHANGE ORDER NO: 59 R1

ITEM NO	GROUP NO	ITEM	UNIT OF MEASURE	UNIT PRICE	EST QTY CHANGE	EST AMT CHANGE
1	-1	1	--	-		

ITEM DESCRIPTION:	C0#059 27TH ST SEWER REPLACEMENT					
1056 06	L.S.	0.00		0.00		672,091.00

AMOUNT TOTAL

 672,091.00
 =====

