

## The Alaskan Way Viaduct & Seawall Replacement Project

## **Intermediate Construction Plan**

2008	2009	2010	2011 20	012 2013	2014	2015	2016	2017
AGE ONE		STAGE TWO	STAGE THREE	STAGE FOUR	STAGE FIVE	STA	AGE SIX	FINAL STAGE
nstruction Acti	vities							
Stacked – 30 months		Stacked – 9 mos.	Stacked – 15 mos.	Stacked – 27 mos.	Sta	cked – 12 mos.	Stacked – 12 mos.	8.75 yrs
Improve soils for the west     Relocate tail track to east     Construct temporary over Colman Dock     Relocate ferry holding     Begin seawall constructio     Relocate Seattle Fire Stati	-water bridge between Pier 48 and n from S. Jackson to Pike on	Complete seawall construction from	Complete the west half of the SODO Ramps Continue tunnel construction Remove and replace southbound SR 99 from Pike to Battery Street Tunnel Begin construction of Partially Lowered Aurora	Complete east half of the SODO Ramps Construct northbound SR 99 at-grade roadway from S. Hanford to S. Dearborn Complete southbound tunnel Continue SR 99 construction from Pike to Battery Street Tunnel Complete Battery Street Tunnel improvements Continue north end construction of Lowered Aurora—construct the Mercer & Roy bridges	tu • Cc co Pil • Cc SR	omplete northbound nnel sontinue seawall nstruction from ke to Broad omplete the northbound 99 from Pike to the strery Street Tunnel	Complete the seawall from Pike to Broad     Restore Alaskan Way and complete landscaping & lighting     Complete relocating utilities	
ilistruction koa	uway ciosures, ke	strictions, and Det	ours					
Stacked – 30 months		Stacked – 9 mos.	Stacked – 15 mos.	Stacked – 27 mos.	Sta	<b>cked –</b> 12 mos.	Stacked –12 mos.	8.75 yrs





