

ACEC/WSDOT Project Delivery team

Recommendations

Assume \$10,000,000 improvement project 18 month design 18 months construction

Recommendation Number	Date Developed	Recommendation	Stakeholder Comments Date)	Process Owner (Date)	Status	Planned Implementation (Date)	Potential \$ Savings Assume \$10 M improvement project	Potential Time savings Assume \$10 M improvement project	Implemented	Comments
1	10/4/04	Develop a statewide standard, with examples, of what need to be on the intersection/chanalization plan for approval checklist.	11/4/04	11/4/04	Approved	6/30/05	0- 50,000	0-3 mo	Pending	HQ Design Policy to send out for statewide review
2	1/14/04	Recommend that legislature enact a specific sales tax exemption within RCW 82.08		1/31/05 & ?	Deferred		850,000	0.00%		Defer to 07 legislative session ?
3	1/18/05	Revise RCW to allow funds from the sale of surplus property that was bought for a project, be deposited into the same project account so long as the project is still active	4/5/05	concur	Deferred		0- 1,000,000	0	NO	This recommendation did not make it through the WSDOT agency request legislation process for 2006, defer to 2007 Legislative session
4	1/21/05	Revise Design Manual chapter 1425 (Access Point Decision Reports) to be more in line with FHWA national policy on approval to interchange improvements to the Interstate system	2/5/05	3/14/05	Approved	6/30/05	0-100,000	0-6 mo		Chapter 1425 is currently being revised, regions have been notified to call access office prior to beginning and ADPR to confirm what level of effort is needed.
5	4/1/05	Delegation of access approval	5/5/05	5/5/05	Approved	10/5/05		0-1 mo		HQ Design is bringing to FHWA for concurrence

6	5/10/05	Design Approval		10/3/05	Approved	12/1/06		0-2 mo	Yes	Design Parameters list added to Project Summary Data base
ACEC/WSDOT Project Delivery team										
Recommendations										
Assume \$10,000,000 improvement project 18 month design 18 months construction										
Recommendation Number	Date Developed	Recommendation	Stakeholder Comments Date)	Process Owner (Date)	Status	Planned Implementation (Date)	Potential \$ Savings Assume \$10 M improvement	Potential Time savings Assume \$10 M improvement	Implemented	Comments
7	9/9/05	Streamline Agreements	waived	10/3/05	Approved	12/1/06				Team is being formed
8	11/4/05	Pre Qualification of Consultant Firms			Pending			0-3 mo		
9	2/3/06	Co- Location Checklist		3/8/06	Approved			0-3 mo	3/8/2006	Posted on ACEC/ WSDOT Web site
10										