


WASHINGTON STATE
DEPARTMENT OF TRANSPORTATION
CHANGE ORDER

DATE: 05/26/20
PAGE 1 of 3

CONTRACT NO: 009133 FEDERAL AID NO:
CONTRACT TITLE: I-5, STEILACOOM-DUPONT RD TO THORNE LANE CORRIDOR
CHANGE ORDER NO: 14 R1 PUBLIC UTILITIES

PRIME CONTRACTOR: SW0252050 GUY F. ATKINSON CONSTRUCTION, LLC.
707 SOUTH GRADY WAY SUITE 500
RENTON WA 98057-3224

(X) Ordered by Engineer under the terms of Section 1-04.4 of the Standard Specifications
() Change proposed by Contractor

<p>ENDORSED BY:</p>  <p><small>robert.adams (May 29, 2020 15:04 PDT)</small></p>	<p>SURETY CONSENT:</p>
<p>CONTRACTOR SIGNATURE</p> <p>May 29, 2020</p> <p>DATE</p>	<p>ATTORNEY IN FACT</p> <p>DATE</p>

ORIGINAL CONTRACT AMOUNT: 180,895,595.00
CURRENT CONTRACT AMOUNT: 182,988,776.54
ESTIMATED NET CHANGE THIS ORDER: 685,000.00
ESTIMATED CONTRACT TOTAL AFTER CHANGE: 183,673,776.54

Signature Required: Project Engineer State Construction Engineer
 Regional Administrator () Other Agency

 <p><small>Brian Whitehouse (Jun 2, 2020 08:23 PDT)</small></p>	 <p><small>Marco Foster (Jun 2, 2020 13:57 PDT)</small></p>
<p>PROJECT ENGINEER SIGNATURE</p> <p>Jun 2, 2020</p> <p>DATE</p>	<p>STATE CONSTRUCTION ENGINEER SIGNATURE</p> <p>Jun 2, 2020</p> <p>DATE</p>
	<p>OTHER APPROVAL WHEN REQUIRED</p>
<p>REGIONAL ADMINISTRATOR SIGNATURE</p> <p>Jun 2, 2020</p> <p>DATE</p>	<p>SIGNATURE DATE</p> <p>REPRESENTING</p>

CONTRACT NO: 009133

CHANGE ORDER NO: 14 R1

All work, materials, and measurements to be in accordance with the provisions of the Standard Specifications and Special Provisions for the type of construction involved.

This contract is revised as follows:

Description

This Change Order revises the Contract to provide compensation to the Design-Builder for relocation of a Lakewood Water District waterline along Union Avenue and N Thorne lane; as well as including a pad mounted electrical Power Switch associated with the JBLM overhead power distribution relocation at Madigan ACP. In addition, this Change Order adds one (1) continuous extended weekend closure of Thorne I5 Northbound On-Ramp, WSDOT agrees not to assess liquidated damages associated with roadway flooding on October 18, 2019 and provides for the closure of Nonconformance Issues (NCI) 245.007.

Construction Requirements

Lakewood Water Union Avenue and N Thorne lane:

Section 1-07.17, Utilities Relocations, on page 84, delete line 32 and replace it with following, "Utilities, Sound Transit, Lakewood Water District, Clover Park School District and Pierce County. These Utility owners may be parties to"

The Design - Builder shall design and construct the relocation of Lakewood Water District's waterline on Union Avenue and N Thorne lane in conformance with Lakewood Water Standards, Section 2.10 of the Technical Specifications, and RFC plan sheets UT30.

JBLM Power Distribution Relocation:

The Design-Builder shall design and install a pad mounted Power Switch with hardware and Switch Vault in accordance with Joint Base Lewis-McChord (JBLM) Design Standards (Appendix D) and RFC plan sheets UT13 to facilitate completion of the JBLM overhead power distribution relocation at the Madigan ACP.

NB Thorne On-ramp Weekend Closure:

Section 2.22.4.3.4, Extended Closures, on page 2.22-26, insert the following after line 33:

"N Thorne Lane to I-5 Northbound On-Ramp

The Design-Builder shall be allowed one (1) continuous extended full closure of the N Thorne Lane to I-5 Northbound On-Ramp. A weekend closure is defined as 2200 Friday through 0500 on the following Monday. The Thorne High Bridge shall be in place and operational to allow a connection between the Woodbrook and Tillicum neighborhoods prior to this closure. The detour shall be approved by impacted Local Agencies a minimum of 30 Calendar Days prior to implementing this closure."

NCI Resolution:

This change order provides for the acceptance of the non-conforming shoulder width on the Thorne SB on ramp as identified in NCI 245.007.

Measurement

No specific measurement will apply to the lump sum item, "CO#-014 Public Utilities."

Payment

"CO#-014 Public Utilities" lump sum.

Payment under the item "CO#-014 Public Utilities" will be full payment to the Design-Builder to complete the Work as specified.

Contract Time

This Change deletes Traffic in Final Configuration milestone in Form D of Design Builder's Proposal (Instruction to Proposers Form D) and revises the substantial completion milestone date to August 16, 2021.

WASHINGTON STATE
DEPARTMENT OF TRANSPORTATION
CHANGE ORDER

DATE: 05/26/20
PAGE 3 of 3

CONTRACT NO: 009133

CHANGE ORDER NO: 14 R1

ITEM NO	GROUP NO	STD ITEM	UNIT OF MEASURE	UNIT PRICE	EST QTY CHANGE	EST AMT CHANGE
---------	----------	----------	-----------------	------------	----------------	----------------

ITEM DESCRIPTION:						
1024	03		PUBLIC UTILITIES L.S.	0.00	0.00	61,725.44
ITEM DESCRIPTION:						
1024	04		PUBLIC UTILITIES L.S.	0.00	0.00	560,947.10
ITEM DESCRIPTION:						
1024	02		PUBLIC UTILITIES L.S.	0.00	0.00	62,327.46

AMOUNT TOTAL

685,000.00
=====



Contract Number	Contract Title	Federal Aid Number
Change Order Number	Change Description	Date
Region	Project Engineer	Phone Number
Prime Contractor / Design-Builder		
<input type="checkbox"/> Ordered by Engineer under the terms of Section 1-04.4 of the Standard Specifications or the		
<input type="checkbox"/> Change proposed by Contractor / Design-		
Evolution & Description Of Change		

Distribution By:

Project Office

Copy of Change Records & Change Order w/Backup - Project Engineer

Copy of ONLY Change Order - Prime Contractor / Design-Builder

Electronic Copy of Change Records & Change Order w/Backup - State Construction Office

Original of Change Records & Change Order w/Backup - Region Construction Office

Region

Contract Number	Contract Title	Change Order Number
Basis of Cost & Justification:		
Contract Time:		
Prior Approvals:		
List Attachments:		

Distribution By: **Project Office**
 Copy of Change Records & Change Order w/Backup - Project Engineer
 Copy of ONLY Change Order - Prime Contractor / Design-Builder
 Electronic Copy of Change Records & Change Order w/Backup - State Construction Office
 Original of Change Records & Change Order w/Backup - Region Construction Office